

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-004 - Baghjan-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Tipam
Report Timestamp	2010-03-19 18:00:00
Current Depth	2403.0 m
Mud System	Low-Solids WBM
Well Risk	Low (38.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
03-15 03:53	2309	3025	254	96	11.11	737/745	11.2	Normal
03-15 16:07	2320	2986	242	121	10.95	816/807	12.8	Normal
03-16 04:21	2330	3047	243	113	11.26	781/774	11.5	Normal
03-16 16:35	2340	2999	248	106	11.16	796/783	9.2	Normal
03-17 04:49	2351	3198	243	118	11.07	797/793	9.4	Normal
03-17 17:03	2361	2996	281	110	11.09	782/801	11.3	Normal
03-18 05:17	2372	3038	228	122	11.11	756/744	12.6	Normal
03-18 17:31	2382	2970	240	100	10.99	804/813	12.4	Normal
03-19 05:45	2393	3041	301	107	11.10	787/756	10.8	Normal
03-19 18:00	2403	3052	256	111	11.50	739/768	12.3	Normal

Operational Events / Lessons

Torque Spike (Low) at 1908 m: Torque Spike at 1908 m in Tipam. Rotary speed fluctuated during constant pump rate. Paused drilling to verify BHA behaviour. Outcome: Spike cleared with no equipment damage. Torque 300 kNm, drag 12.2 t, ROP 11.8 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

Kick (Medium) at 2014 m: Kick at 2014 m in Tipam. Drilling break followed by positive flow check. Circulated influx under controlled conditions. Outcome: Gas trend returned to baseline. Gas 168 units; pit change +8.3 bbl; mud weight 10.81 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Mud Loss (Low) at 2141 m: Mud Loss at 2141 m in Tipam. Partial returns observed at shale shaker. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 779/736 LPM (in/out); pit change -2.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Cementing Issue (Low) at 2183 m: Cementing Issue at 2183 m in Tipam. Displacement pressure became unstable. Reduced displacement rate and monitored returns. Outcome: Cementing sequence stabilized within revised limits. Cement returns 31% with density 16.35 ppg. Recommended action: Use pressure-volume reconciliation during displacement

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.