

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BRH-012 - Borholla-012

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Borholla / Tipam
Report Timestamp	2017-02-20 18:00:00
Current Depth	2251.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (52.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
02-15 04:08	2155	2734	236	105	10.96	772/772	10.2	Normal
02-15 19:01	2166	2836	196	111	11.05	747/756	15.7	Normal
02-16 09:53	2176	2766	224	102	11.20	712/713	8.3	Normal
02-17 00:45	2187	2830	208	112	10.99	831/826	12.5	Normal
02-17 15:38	2198	2839	247	104	10.97	791/770	13.5	Normal
02-18 06:30	2208	3060	224	102	10.99	784/787	9.9	Normal
02-18 21:22	2219	3037	220	102	11.07	743/780	14.2	Operational Variation
02-19 12:15	2230	2873	248	102	11.14	708/727	8.8	Normal
02-20 03:07	2240	2937	241	105	10.93	719/740	10.8	Normal
02-20 18:00	2251	3057	234	110	11.24	838/850	14.8	Normal

Operational Events / Lessons

NPT (High) at 1768 m: NPT at 1768 m in Tipam. ROP dropped to zero during equipment unavailability. Recorded downtime cause and maintenance action. Outcome: Equipment restored and drilling resumed. Recommended action: Use offset NPT history in operational readiness review

Mud Loss (Critical) at 1962 m: Mud Loss at 1962 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced pump rate and monitored active pits. Outcome: Interval drilled through with controlled losses. Flow balance: 765/573 LPM (in/out); pit change -10.0 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Stuck Pipe (Critical) at 1973 m: Stuck Pipe at 1973 m in Tipam. Rotary movement deteriorated progressively. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 316 kNm, drag 40.4 t, ROP 3.8 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Cementing Issue (Critical) at 2038 m: Cementing Issue at 2038 m in Tipam. Cement returns were below planned percentage. Recorded pressure-volume response for remedial decision. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 30% with density 14.05 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.