

DAILY DRILLING REPORT (SYNTHETIC)

OIL-CHR-007 - Charali-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Charali / Tipam
Report Timestamp	2020-06-18 18:00:00
Current Depth	2628.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (47.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-14 07:42	2461	3384	250	99	11.13	771/760	7.8	Recovery
06-14 19:30	2480	3220	257	110	11.26	848/835	13.7	Normal
06-15 07:19	2498	3295	273	114	11.17	827/798	10.8	Precursor
06-15 19:08	2517	3087	259	113	11.24	823/755	11.6	Precursor
06-16 06:56	2536	3827	234	109	11.24	790/741	4.2	Event
06-16 18:45	2554	3333	289	110	11.45	770/782	10.7	Recovery
06-17 06:34	2573	2982	239	117	11.23	756/731	11.6	Normal
06-17 18:22	2591	3131	245	101	11.14	803/809	11.3	Normal
06-18 06:11	2610	3397	271	106	11.21	734/739	13.6	Normal
06-18 18:00	2628	3188	253	106	11.44	740/741	11.1	Normal

Operational Events / Lessons

Stuck Pipe (High) at 2181 m: Stuck Pipe at 2181 m in Tipam. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 330 kNm, drag 40.1 t, ROP 3.9 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

NPT (Medium) at 2219 m: NPT at 2219 m in Tipam. Rotary and WOB remained at zero during downtime. Isolated equipment and initiated maintenance. Outcome: Downtime closed with maintenance record. Recommended action: Use offset NPT history in operational readiness review

Pressure Spike (High) at 2443 m: Pressure Spike at 2443 m in Tipam. Standpipe pressure increased rapidly at nearly stable flow. Stopped drilling and circulated at controlled rate. Outcome: Hydraulics returned to baseline. SPP 3995 psi at flow-in 790 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Cementing Issue (Medium) at 2536 m: Cementing Issue at 2536 m in Tipam. Observed returns did not match calculated displacement. Reduced displacement rate and monitored returns. Outcome: Job completed with adjusted displacement plan. Cement returns 64% with density 15.79 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.