

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DRK-003 - Dirok-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Dirok / Kopili
Report Timestamp	2009-11-19 18:00:00
Current Depth	3423.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (51.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
11-14 04:12	3269	3934	312	112	11.90	751/749	10.1	Normal
11-14 19:04	3286	3703	329	106	12.16	818/818	10.6	Normal
11-15 09:56	3303	3680	285	102	12.00	783/775	14.8	Normal
11-16 00:48	3320	3641	324	107	12.25	785/768	7.8	Normal
11-16 15:40	3338	3875	309	111	11.92	788/817	9.8	Normal
11-17 06:32	3355	3681	264	109	12.01	785/798	12.6	Normal
11-17 21:24	3372	3837	334	103	11.93	799/787	12.0	Normal
11-18 12:16	3389	3693	295	118	12.23	722/719	15.9	Normal
11-19 03:08	3406	3881	327	114	12.25	758/780	11.8	Normal
11-19 18:00	3423	3952	353	104	12.18	741/756	7.8	Normal

Operational Events / Lessons

Cementing Issue (High) at 2611 m: Cementing Issue at 2611 m in Kopili. Displacement pressure became unstable. Verified volumes and adjusted cementing rate. Outcome: Job completed with adjusted displacement plan. Cement returns 19% with density 14.13 ppg. Recommended action: Review nearby loss events before finalizing cement program

Stuck Pipe (Medium) at 2733 m: Stuck Pipe at 2733 m in Kopili. Torque and drag increased while ROP declined. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 312 kNm, drag 21.9 t, ROP 5.4 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (High) at 3131 m: Mud Loss at 3131 m in Kopili. Partial returns observed at shale shaker. Reduced ROP and conditioned the hole. Outcome: Loss rate reduced to acceptable level. Flow balance: 824/615 LPM (in/out); pit change -7.8 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Stuck Pipe (Low) at 3166 m: Stuck Pipe at 3166 m in Kopili. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: Pipe movement restored after circulation and working. Torque 392 kNm, drag 17.6 t, ROP 7.7 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.