

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DRK-005 - Dirok-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Dirok / Tipam
Report Timestamp	2010-07-29 18:00:00
Current Depth	2709.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (48.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-23 23:00	2530	3280	265	112	11.15	783/796	10.7	Normal
07-24 14:27	2550	3248	233	114	11.56	812/768	7.7	Normal
07-25 05:54	2570	3154	297	113	11.22	821/813	12.8	Normal
07-25 21:20	2590	3137	239	102	11.40	808/817	14.0	Normal
07-26 12:47	2610	3266	237	124	11.36	771/793	11.0	Normal
07-27 04:13	2630	3263	302	108	11.40	815/840	14.3	Normal
07-27 19:40	2650	3355	289	105	11.51	771/766	7.5	Normal
07-28 11:06	2669	3250	252	103	11.39	769/781	13.0	Normal
07-29 02:33	2689	3297	271	102	11.45	813/806	8.6	Normal
07-29 18:00	2709	3293	266	98	11.42	760/776	12.0	Normal

Operational Events / Lessons

Cementing Issue (High) at 1781 m: Cementing Issue at 1781 m in Tipam. Displacement pressure became unstable. Verified volumes and adjusted cementing rate. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 45% with density 15.81 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

NPT (Medium) at 2189 m: NPT at 2189 m in Tipam. Drilling parameters were stable but operations were suspended. Isolated equipment and initiated maintenance. Outcome: Equipment restored and drilling resumed. Recommended action: Track recurring NPT cause by rig and equipment family

Cementing Issue (Medium) at 2350 m: Cementing Issue at 2350 m in Tipam. Displacement pressure became unstable. Extended observation of returns before concluding job. Outcome: Job completed with adjusted displacement plan. Cement returns 47% with density 13.86 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Stuck Pipe (High) at 2390 m: Stuck Pipe at 2390 m in Tipam. Hookload became erratic during pipe movement. Stopped drilling and circulated bottoms-up. Outcome: Torque/drag returned toward baseline. Torque 324 kNm, drag 44.0 t, ROP 7.5 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.