

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-004 - Geleki-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Barail
Report Timestamp	2016-05-22 18:00:00
Current Depth	2525.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (52.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-18 11:26	2354	3056	335	114	11.29	799/742	8.5	Recovery
05-18 22:50	2373	3142	243	101	11.20	808/771	8.5	Normal
05-19 10:14	2392	2797	276	101	11.30	759/755	6.9	Normal
05-19 21:37	2411	3160	229	130	11.20	762/748	13.5	Normal
05-20 09:01	2430	3003	242	114	11.19	793/752	15.4	Normal
05-20 20:25	2449	3078	377	106	11.29	778/752	7.5	Operational Variation
05-21 07:48	2468	3237	240	114	11.25	793/808	10.4	Normal
05-21 19:12	2487	3122	253	101	11.37	790/776	12.8	Normal
05-22 06:36	2506	3178	241	101	11.39	757/741	9.3	Normal
05-22 18:00	2525	3194	281	101	11.63	756/774	11.3	Normal

Operational Events / Lessons

Mud Loss (High) at 1835 m: Mud Loss at 1835 m in Barail. Flow-out dropped below flow-in with pit loss. Stopped drilling and performed flow check. Outcome: Full returns restored and drilling resumed. Flow balance: 684/573 LPM (in/out); pit change -10.8 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Stuck Pipe (Medium) at 1952 m: Stuck Pipe at 1952 m in Barail. Torque and drag increased while ROP declined. Stopped drilling and circulated bottoms-up. Outcome: Torque/drag returned toward baseline. Torque 276 kNm, drag 28.1 t, ROP 7.7 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Stuck Pipe (High) at 1971 m: Stuck Pipe at 1971 m in Barail. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 300 kNm, drag 40.5 t, ROP 6.6 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Medium) at 2335 m: Mud Loss at 2335 m in Barail. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 794/703 LPM (in/out); pit change -4.4 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.