

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-011 - Geleki-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Girujan
Report Timestamp	2008-06-30 18:00:00
Current Depth	1930.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Low (37.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-25 01:48	1845	2660	239	113	10.70	785/759	12.9	Normal
06-25 16:56	1854	2728	223	114	10.72	776/814	10.9	Normal
06-26 08:04	1864	2470	191	109	10.50	751/751	7.0	Normal
06-26 23:12	1873	2548	202	104	10.55	737/762	7.5	Normal
06-27 14:20	1883	2666	251	104	10.71	743/715	11.0	Normal
06-28 05:28	1892	2480	192	113	10.85	739/761	10.9	Normal
06-28 20:36	1902	2640	218	117	11.04	849/897	7.3	Normal
06-29 11:44	1911	2699	226	101	10.67	738/730	8.6	Normal
06-30 02:52	1920	2711	201	100	10.74	733/744	12.9	Normal
06-30 18:00	1930	2672	233	105	10.74	740/742	7.3	Normal

Operational Events / Lessons

Stuck Pipe (High) at 1088 m: Stuck Pipe at 1088 m in Girujan. Rotary movement deteriorated progressively. Stopped drilling and circulated bottoms-up. Outcome: Pipe movement restored after circulation and working. Torque 223 kNm, drag 20.9 t, ROP 5.4 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (Critical) at 1266 m: Stuck Pipe at 1266 m in Girujan. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: Pipe movement restored after circulation and working. Torque 286 kNm, drag 21.4 t, ROP 2.0 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Mud Loss (High) at 1664 m: Mud Loss at 1664 m in Girujan. Active pit volume declined during stable pump rate. Stopped drilling and performed flow check. Outcome: Circulation stabilized after treatment. Flow balance: 800/635 LPM (in/out); pit change -15.2 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Stuck Pipe (Medium) at 1673 m: Stuck Pipe at 1673 m in Girujan. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 287 kNm, drag 27.6 t, ROP 9.4 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.