

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-013 - Rudrasagar-013

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Barail
Report Timestamp	2009-09-21 18:00:00
Current Depth	2642.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (50.5/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-17 20:31	2463	2802	272	120	11.32	787/772	11.4	Event
09-18 06:54	2483	3203	242	100	11.26	786/734	13.8	Recovery
09-18 17:17	2503	3045	270	112	11.48	779/800	12.1	Normal
09-19 03:40	2523	3110	267	106	11.30	845/837	12.2	Normal
09-19 14:04	2543	3107	247	100	11.44	873/882	14.8	Normal
09-20 00:27	2563	3181	263	96	11.30	841/860	8.7	Normal
09-20 10:50	2582	3250	276	115	11.34	777/794	9.2	Normal
09-20 21:13	2602	3290	252	106	11.52	804/768	17.2	Normal
09-21 07:36	2622	3348	264	126	11.45	787/800	8.2	Normal
09-21 18:00	2642	3155	301	117	11.42	816/814	12.7	Normal

Operational Events / Lessons

Stuck Pipe (Low) at 2223 m: Stuck Pipe at 2223 m in Barail. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 316 kNm, drag 21.1 t, ROP 9.9 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (High) at 2303 m: Mud Loss at 2303 m in Barail. Intermittent circulation losses developed while drilling ahead. Reduced pump rate and monitored active pits. Outcome: Full returns restored and drilling resumed. Flow balance: 851/712 LPM (in/out); pit change -7.2 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Kick (High) at 2443 m: Kick at 2443 m in Barail. Drilling break followed by positive flow check. Circulated influx under controlled conditions. Outcome: Gas trend returned to baseline. Gas 144 units; pit change +13.5 bbl; mud weight 11.33 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Cementing Issue (Low) at 2463 m: Cementing Issue at 2463 m in Barail. Cement returns were below planned percentage. Verified volumes and adjusted cementing rate. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 56% with density 14.28 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.