

# DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-007 - Baghjan-007

NWIS prototype document - not an Oil India Limited operational record

|                   |                     |
|-------------------|---------------------|
| Field / Formation | Baghjan / Tipam     |
| Report Timestamp  | 2014-06-30 18:00:00 |
| Current Depth     | 2585.0 m            |
| Mud System        | Low-Solids WBM      |
| Well Risk         | Moderate (46.2/100) |
| Latest Alert      | Normal              |

## Recent Drilling Parameters

| Timestamp   | Depth | SPP  | Torque | RPM | MW    | Flow In/Out | ROP  | State  |
|-------------|-------|------|--------|-----|-------|-------------|------|--------|
| 06-25 22:30 | 2465  | 3093 | 269    | 120 | 11.12 | 806/820     | 11.5 | Normal |
| 06-26 11:20 | 2478  | 3278 | 263    | 106 | 11.20 | 836/810     | 9.1  | Normal |
| 06-27 00:10 | 2492  | 3125 | 212    | 112 | 11.44 | 768/801     | 11.4 | Normal |
| 06-27 13:00 | 2505  | 3253 | 262    | 115 | 10.82 | 746/732     | 13.5 | Normal |
| 06-28 01:50 | 2518  | 3120 | 224    | 114 | 11.52 | 785/764     | 15.2 | Normal |
| 06-28 14:40 | 2532  | 3188 | 254    | 106 | 11.39 | 817/795     | 8.5  | Normal |
| 06-29 03:30 | 2545  | 3285 | 251    | 107 | 11.33 | 773/762     | 11.1 | Normal |
| 06-29 16:20 | 2558  | 3409 | 234    | 116 | 11.45 | 787/794     | 8.7  | Normal |
| 06-30 05:10 | 2572  | 3143 | 241    | 93  | 11.40 | 777/781     | 8.2  | Normal |
| 06-30 18:00 | 2585  | 3113 | 282    | 112 | 11.47 | 762/779     | 9.3  | Normal |

## Operational Events / Lessons

**Cementing Issue (Medium) at 2169 m:** Cementing Issue at 2169 m in Tipam. Observed returns did not match calculated displacement. Extended observation of returns before concluding job. Outcome: Job completed with adjusted displacement plan. Cement returns 41% with density 15.33 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

**Kick (Medium) at 2398 m:** Kick at 2398 m in Tipam. Flow-out exceeded flow-in and gas units increased. Increased monitoring frequency and prepared kill-weight mud. Outcome: Well stabilized after controlled circulation. Gas 237 units; pit change +7.8 bbl; mud weight 11.39 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

**Torque Spike (Medium) at 2425 m:** Torque Spike at 2425 m in Tipam. Rotary speed fluctuated during constant pump rate. Reduced WOB and RPM. Outcome: Rotary stability recovered after reaming. Torque 331 kNm, drag 19.5 t, ROP 13.6 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

**Cementing Issue (High) at 2438 m:** Cementing Issue at 2438 m in Tipam. Cement density/returns trend indicated placement uncertainty. Extended observation of returns before concluding job. Outcome: Returns improved after rate reduction. Cement returns 32% with density 15.66 ppg. Recommended action: Use pressure-volume reconciliation during displacement

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.