

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-009 - Baghjan-009

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Kopili
Report Timestamp	2021-08-04 18:00:00
Current Depth	3016.0 m
Mud System	PHPA Water-Based Mud
Well Risk	High (59.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-30 14:59	2922	3548	262	114	11.66	731/741	11.0	Normal
07-31 04:39	2932	3517	273	116	11.73	845/844	3.5	Normal
07-31 18:19	2943	3453	288	104	11.79	795/777	8.0	Normal
08-01 07:59	2953	3323	272	110	11.87	773/768	5.5	Normal
08-01 21:39	2964	3373	268	111	11.82	785/753	10.8	Normal
08-02 11:19	2974	3413	274	115	11.76	783/791	14.8	Normal
08-03 00:59	2985	3453	299	98	11.62	762/768	13.3	Normal
08-03 14:39	2995	3433	280	101	11.79	786/807	10.2	Normal
08-04 04:19	3006	3516	252	108	11.87	800/792	10.1	Normal
08-04 18:00	3016	3489	272	105	11.56	732/731	8.0	Normal

Operational Events / Lessons

NPT (Medium) at 2775 m: NPT at 2775 m in Kopili. ROP dropped to zero during equipment unavailability. Recorded downtime cause and maintenance action. Outcome: System returned to service within revised plan. Recommended action: Use offset NPT history in operational readiness review

Torque Spike (High) at 2796 m: Torque Spike at 2796 m in Kopili. Rotary speed fluctuated during constant pump rate. Adjusted rotary parameters and observed response. Outcome: Torque returned to operating band after parameter change. Torque 534 kNm, drag 17.7 t, ROP 13.4 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Torque Spike (Medium) at 2807 m: Torque Spike at 2807 m in Kopili. Sharp torque excursion occurred with RPM instability. Reduced WOB and RPM. Outcome: Drilling resumed at reduced mechanical loading. Torque 466 kNm, drag 16.1 t, ROP 11.8 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (High) at 2870 m: Stuck Pipe at 2870 m in Kopili. Torque and drag increased while ROP declined. Stopped drilling and circulated bottoms-up. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 357 kNm, drag 39.1 t, ROP 4.7 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.