

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BRH-010 - Borholla-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Borholla / Girujan
Report Timestamp	2021-09-15 18:00:00
Current Depth	1900.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (47.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-10 15:34	1842	2488	167	112	10.40	770/765	7.3	Normal
09-11 05:10	1849	2624	220	114	10.68	821/801	9.0	Normal
09-11 18:46	1855	2725	227	113	10.49	817/812	9.2	Normal
09-12 08:22	1862	2411	218	102	10.53	802/812	14.0	Normal
09-12 21:59	1868	2538	249	114	10.61	762/752	12.4	Normal
09-13 11:35	1874	2687	239	111	10.72	730/714	9.5	Normal
09-14 01:11	1881	2728	231	124	10.91	795/799	11.7	Normal
09-14 14:47	1887	2788	218	103	10.88	773/778	12.2	Normal
09-15 04:23	1894	2543	192	105	10.60	752/787	9.8	Normal
09-15 18:00	1900	2646	196	114	10.67	801/810	12.1	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1552 m: Mud Loss at 1552 m in Girujan. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 698/613 LPM (in/out); pit change -4.6 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Torque Spike (Low) at 1571 m: Torque Spike at 1571 m in Girujan. Torque rose without corresponding pressure anomaly. Reduced WOB and RPM. Outcome: Drilling resumed at reduced mechanical loading. Torque 244 kNm, drag 15.9 t, ROP 15.0 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Mud Loss (Medium) at 1656 m: Mud Loss at 1656 m in Girujan. Partial returns observed at shale shaker. Reduced pump rate and monitored active pits. Outcome: Interval drilled through with controlled losses. Flow balance: 762/639 LPM (in/out); pit change -9.5 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Stuck Pipe (High) at 1823 m: Stuck Pipe at 1823 m in Girujan. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 275 kNm, drag 32.8 t, ROP 4.4 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.