

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DGB-007 - Digboi-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Digboi / Barail
Report Timestamp	2014-02-12 18:00:00
Current Depth	2739.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (49.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
02-07 14:46	2645	3237	292	113	11.46	836/822	12.6	Normal
02-08 04:27	2655	3082	247	117	11.47	820/828	7.8	Normal
02-08 18:09	2666	3395	271	112	11.34	692/676	7.4	Normal
02-09 07:50	2676	3462	260	117	11.42	776/786	9.8	Normal
02-09 21:32	2687	3275	248	97	11.67	757/744	11.9	Normal
02-10 11:13	2697	3445	276	102	11.37	811/805	13.7	Normal
02-11 00:55	2708	3257	297	116	11.27	795/807	10.8	Normal
02-11 14:36	2718	3332	302	111	11.66	794/768	13.9	Normal
02-12 04:18	2728	3304	275	113	11.59	726/710	13.6	Normal
02-12 18:00	2739	3341	252	94	11.73	748/784	10.7	Normal

Operational Events / Lessons

Torque Spike (Medium) at 1900 m: Torque Spike at 1900 m in Barail. High torque developed while WOB remained elevated. Reduced WOB and RPM. Outcome: Rotary stability recovered after reaming. Torque 296 kNm, drag 14.9 t, ROP 11.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

NPT (High) at 2243 m: NPT at 2243 m in Barail. No depth progress occurred during the recorded interval. Recorded downtime cause and maintenance action. Outcome: Downtime closed with maintenance record. Recommended action: Track recurring NPT cause by rig and equipment family

Stuck Pipe (Medium) at 2498 m: Stuck Pipe at 2498 m in Barail. High drag was recorded while circulating remained possible. Reduced WOB and increased hole-cleaning circulation. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 327 kNm, drag 29.6 t, ROP 8.3 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Medium) at 2550 m: Mud Loss at 2550 m in Barail. Partial returns observed at shale shaker. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 820/688 LPM (in/out); pit change -6.0 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.