

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DGB-008 - Digboi-008

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Digboi / Barail
Report Timestamp	2005-07-17 18:00:00
Current Depth	2988.0 m
Mud System	KCl Polymer WBM
Well Risk	High (58.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-13 00:34	2867	3366	246	16	11.78	504/373	0.4	Event
07-13 13:10	2880	3439	226	6	11.57	395/505	0.5	Recovery
07-14 01:46	2894	3445	256	104	11.60	790/774	10.9	Normal
07-14 14:22	2907	3424	298	107	11.71	774/774	11.2	Normal
07-15 02:59	2921	3517	300	114	11.82	848/872	8.6	Normal
07-15 15:35	2934	3492	315	102	11.79	750/754	15.2	Normal
07-16 04:11	2948	3444	284	110	11.64	731/757	10.6	Normal
07-16 16:47	2961	3498	284	116	11.60	797/812	11.6	Normal
07-17 05:23	2975	3663	276	103	11.82	820/802	13.0	Normal
07-17 18:00	2988	3533	286	113	11.74	756/746	13.9	Normal

Operational Events / Lessons

Kick (Medium) at 2350 m: Kick at 2350 m in Barail. Flow-out exceeded flow-in and gas units increased. Increased monitoring frequency and prepared kill-weight mud. Outcome: Influx circulated out and overbalance restored. Gas 119 units; pit change +11.3 bbl; mud weight 11.21 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Pressure Spike (High) at 2446 m: Pressure Spike at 2446 m in Barail. Standpipe pressure increased rapidly at nearly stable flow. Reduced pump rate and checked circulation response. Outcome: Operations resumed after stable pressure trend. SPP 4162 psi at flow-in 777 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

Mud Loss (Medium) at 2528 m: Mud Loss at 2528 m in Barail. Intermittent circulation losses developed while drilling ahead. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 752/684 LPM (in/out); pit change -9.5 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Fishing Operation (Medium) at 2867 m: Fishing Operation at 2867 m in Barail. Mechanical obstruction prevented normal drilling progression. Secured well and mobilized retrieval tools. Outcome: Operation completed and BHA configuration reviewed. Recommended action: Escalate prolonged stuck-pipe events before mechanical failure

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.