

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-007 - Geleki-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Girujan
Report Timestamp	2017-08-30 18:00:00
Current Depth	2039.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Low (28.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
08-25 07:42	1981	2681	218	95	10.61	775/784	12.0	Normal
08-25 22:11	1988	2739	231	103	11.02	751/764	11.1	Normal
08-26 12:39	1994	2822	230	105	10.86	781/747	13.2	Normal
08-27 03:08	2000	2820	245	97	10.64	726/711	9.2	Normal
08-27 17:36	2007	2634	237	111	10.79	744/746	11.3	Normal
08-28 08:05	2013	2740	211	105	10.69	788/776	10.0	Normal
08-28 22:34	2020	2785	219	97	11.00	816/818	12.8	Normal
08-29 13:02	2026	2743	207	113	10.92	784/778	7.0	Normal
08-30 03:31	2033	2850	191	111	10.84	772/758	8.0	Normal
08-30 18:00	2039	2735	261	105	10.83	750/729	8.4	Normal

Operational Events / Lessons

Torque Spike (Medium) at 1794 m: Torque Spike at 1794 m in Girujan. Rotary speed fluctuated during constant pump rate. Reduced WOB and RPM. Outcome: Drilling resumed at reduced mechanical loading. Torque 320 kNm, drag 16.7 t, ROP 10.7 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Torque Spike (Medium) at 1884 m: Torque Spike at 1884 m in Girujan. High torque developed while WOB remained elevated. Paused drilling to verify BHA behaviour. Outcome: Drilling resumed at reduced mechanical loading. Torque 295 kNm, drag 14.9 t, ROP 9.7 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Mud Loss (High) at 1936 m: Mud Loss at 1936 m in Girujan. Intermittent circulation losses developed while drilling ahead. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 790/691 LPM (in/out); pit change -12.6 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Cementing Issue (High) at 1962 m: Cementing Issue at 1962 m in Girujan. Observed returns did not match calculated displacement. Recorded pressure-volume response for remedial decision. Outcome: Job completed with adjusted displacement plan. Cement returns 48% with density 13.88 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.