

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-008 - Geleki-008

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Tipam
Report Timestamp	2014-06-24 18:00:00
Current Depth	2306.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (44.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-20 06:00	2211	2962	235	97	10.91	803/664	13.8	Event
06-20 18:00	2222	2688	276	104	11.12	712/679	7.5	Recovery
06-21 06:00	2232	2881	273	107	11.10	858/870	13.8	Normal
06-21 18:00	2243	2972	214	109	11.07	756/737	14.1	Normal
06-22 06:00	2253	2945	235	110	10.83	816/808	12.3	Normal
06-22 18:00	2264	3082	254	102	11.14	786/796	15.6	Normal
06-23 06:00	2274	3100	251	102	11.01	763/766	9.8	Normal
06-23 18:00	2285	2987	215	112	11.08	813/831	10.4	Normal
06-24 06:00	2296	2939	251	105	11.00	746/748	11.4	Normal
06-24 18:00	2306	3042	264	116	11.11	764/746	10.4	Normal

Operational Events / Lessons

Cementing Issue (Medium) at 1968 m: Cementing Issue at 1968 m in Tipam. Cement returns were below planned percentage. Recorded pressure-volume response for remedial decision. Outcome: Job completed with adjusted displacement plan. Cement returns 32% with density 15.32 ppg. Recommended action: Review nearby loss events before finalizing cement program

Cementing Issue (Low) at 2031 m: Cementing Issue at 2031 m in Tipam. Cement density/returns trend indicated placement uncertainty. Extended observation of returns before concluding job. Outcome: Returns improved after rate reduction. Cement returns 49% with density 15.60 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

NPT (High) at 2201 m: NPT at 2201 m in Tipam. Rotary and WOB remained at zero during downtime. Recorded downtime cause and maintenance action. Outcome: Operational hold cleared after checks. Recommended action: Flag repeated downtime patterns before mobilization

Mud Loss (Medium) at 2211 m: Mud Loss at 2211 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Interval drilled through with controlled losses. Flow balance: 803/664 LPM (in/out); pit change -4.4 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.