

DAILY DRILLING REPORT (SYNTHETIC)

OIL-HPJ-007 - Hapjan-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Hapjan / Girujan
Report Timestamp	1999-09-23 18:00:00
Current Depth	2054.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (36.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-18 22:46	1999	2706	236	106	10.80	758/782	11.5	Normal
09-19 11:34	2005	2575	227	108	10.65	770/776	10.3	Normal
09-20 00:22	2011	2640	225	120	10.74	748/763	11.7	Normal
09-20 13:11	2018	2748	259	108	10.88	762/756	10.2	Normal
09-21 01:59	2024	2809	202	99	10.80	762/783	9.4	Normal
09-21 14:47	2030	2663	245	108	10.82	775/768	11.1	Normal
09-22 03:35	2036	2748	240	102	10.93	743/761	12.6	Normal
09-22 16:23	2042	2503	257	114	10.88	717/722	11.4	Normal
09-23 05:11	2048	2680	221	99	10.86	764/755	12.1	Normal
09-23 18:00	2054	2818	246	111	10.85	735/744	9.1	Normal

Operational Events / Lessons

Torque Spike (Medium) at 1456 m: Torque Spike at 1456 m in Girujan. Rotary speed fluctuated during constant pump rate. Paused drilling to verify BHA behaviour. Outcome: Torque returned to operating band after parameter change. Torque 242 kNm, drag 13.6 t, ROP 15.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Fishing Operation (Low) at 1624 m: Fishing Operation at 1624 m in Girujan. Normal pipe-recovery attempts were unsuccessful. Confirmed fish top and planned engagement method. Outcome: Operation completed and BHA configuration reviewed. Recommended action: Review BHA reliability near correlated problematic interval

Cementing Issue (Critical) at 1926 m: Cementing Issue at 1926 m in Girujan. Cement density/returns trend indicated placement uncertainty. Reduced displacement rate and monitored returns. Outcome: Returns improved after rate reduction. Cement returns 41% with density 16.40 ppg. Recommended action: Use pressure-volume reconciliation during displacement

Cementing Issue (Medium) at 1932 m: Cementing Issue at 1932 m in Girujan. Cement density/returns trend indicated placement uncertainty. Recorded pressure-volume response for remedial decision. Outcome: Cementing sequence stabilized within revised limits. Cement returns 34% with density 16.17 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.