

DAILY DRILLING REPORT (SYNTHETIC)

OIL-KMC-007 - Kumchai-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Kumchai / Girujan
Report Timestamp	2013-06-15 18:00:00
Current Depth	1886.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (32.0/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-10 20:15	1773	2773	220	97	10.55	791/789	16.9	Normal
06-11 09:20	1786	2564	173	108	10.48	751/742	11.5	Normal
06-11 22:25	1798	2751	172	121	10.77	852/840	11.5	Normal
06-12 11:30	1811	2851	234	106	10.71	804/818	10.9	Normal
06-13 00:35	1823	2516	236	105	10.71	783/791	12.2	Normal
06-13 13:40	1836	2671	256	108	10.86	811/846	17.5	Normal
06-14 02:45	1848	2658	201	110	10.91	784/817	10.3	Normal
06-14 15:50	1861	2689	226	117	10.66	806/767	15.1	Normal
06-15 04:55	1874	2800	277	105	10.81	703/706	10.7	Normal
06-15 18:00	1886	2505	228	106	10.72	786/816	12.4	Normal

Operational Events / Lessons

Mud Loss (High) at 1444 m: Mud Loss at 1444 m in Girujan. Partial returns observed at shale shaker. Reduced ROP and conditioned the hole. Outcome: Circulation stabilized after treatment. Flow balance: 634/530 LPM (in/out); pit change -16.1 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Stuck Pipe (Medium) at 1482 m: Stuck Pipe at 1482 m in Girujan. Rotary movement deteriorated progressively. Back-reamed cautiously while monitoring torque. Outcome: Restriction cleared without fishing operation. Torque 215 kNm, drag 32.6 t, ROP 9.2 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Mud Loss (Low) at 1736 m: Mud Loss at 1736 m in Girujan. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 320/485 LPM (in/out); pit change -2.9 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Fishing Operation (Low) at 1748 m: Fishing Operation at 1748 m in Girujan. Mechanical obstruction prevented normal drilling progression. Confirmed fish top and planned engagement method. Outcome: Retrieval completed with recorded NPT impact. Recommended action: Review BHA reliability near correlated problematic interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.