

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-007 - Moran-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Girujan
Report Timestamp	2004-02-17 18:00:00
Current Depth	2126.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (44.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
02-12 21:19	2069	2741	264	101	11.14	833/858	8.0	Normal
02-13 10:17	2076	2831	234	114	10.82	812/828	9.6	Normal
02-13 23:15	2082	2864	249	104	10.56	802/776	12.2	Normal
02-14 12:13	2088	2833	240	105	10.88	775/788	9.8	Normal
02-15 01:11	2094	2764	206	111	10.87	825/843	10.3	Normal
02-15 14:08	2101	2714	256	103	10.92	805/790	10.9	Normal
02-16 03:06	2107	2857	212	114	11.03	767/805	9.3	Normal
02-16 16:04	2113	2778	230	100	10.99	752/710	6.0	Normal
02-17 05:02	2120	2930	223	103	10.92	783/804	9.0	Normal
02-17 18:00	2126	2747	261	105	10.78	752/728	9.5	Normal

Operational Events / Lessons

Pressure Spike (High) at 1590 m: Pressure Spike at 1590 m in Girujan. Pressure trend exceeded recent moving baseline. Reduced pump rate and checked circulation response. Outcome: Hydraulics returned to baseline. SPP 2939 psi at flow-in 688 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Pressure Spike (High) at 1681 m: Pressure Spike at 1681 m in Girujan. Pressure trend exceeded recent moving baseline. Verified surface equipment and mud properties. Outcome: Restriction cleared without further escalation. SPP 3494 psi at flow-in 765 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

Kick (High) at 1930 m: Kick at 1930 m in Girujan. Pit gain and flow with pumps off were observed. Circulated influx under controlled conditions. Outcome: Operations resumed after well-control verification. Gas 168 units; pit change +15.2 bbl; mud weight 10.54 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Stuck Pipe (High) at 1962 m: Stuck Pipe at 1962 m in Girujan. Rotary movement deteriorated progressively. Reduced WOB and increased hole-cleaning circulation. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 367 kNm, drag 41.9 t, ROP 7.8 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.