

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-010 - Moran-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Tipam
Report Timestamp	1999-02-28 18:00:00
Current Depth	2804.0 m
Mud System	Glycol-PHPA WBM
Well Risk	High (60.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
02-24 01:56	2682	3425	259	105	11.26	823/829	7.0	Normal
02-24 14:23	2696	3180	265	97	11.70	809/824	10.6	Normal
02-25 02:50	2710	3214	262	102	11.33	732/759	13.0	Normal
02-25 15:17	2723	3282	251	118	11.46	710/694	11.1	Normal
02-26 03:44	2737	3391	211	102	11.34	779/769	8.9	Normal
02-26 16:11	2750	3268	234	100	11.28	803/780	11.8	Normal
02-27 04:38	2764	3369	297	106	11.48	789/771	9.4	Normal
02-27 17:05	2777	3380	269	109	11.68	711/711	11.1	Normal
02-28 05:32	2790	3273	238	105	11.57	751/766	14.3	Normal
02-28 18:00	2804	3284	275	94	11.56	782/807	12.0	Normal

Operational Events / Lessons

Mud Loss (Low) at 1998 m: Mud Loss at 1998 m in Tipam. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 721/694 LPM (in/out); pit change -3.0 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Mud Loss (High) at 2053 m: Mud Loss at 2053 m in Tipam. Active pit volume declined during stable pump rate. Reduced pump rate and monitored active pits. Outcome: Circulation stabilized after treatment. Flow balance: 681/562 LPM (in/out); pit change -15.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Mud Loss (Low) at 2067 m: Mud Loss at 2067 m in Tipam. Partial returns observed at shale shaker. Stopped drilling and performed flow check. Outcome: Circulation stabilized after treatment. Flow balance: 664/602 LPM (in/out); pit change -6.0 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Cementing Issue (High) at 2383 m: Cementing Issue at 2383 m in Tipam. Observed returns did not match calculated displacement. Extended observation of returns before concluding job. Outcome: Job completed with adjusted displacement plan. Cement returns 52% with density 15.60 ppg. Recommended action: Review nearby loss events before finalizing cement program

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.