

DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-005 - Nahorkatiya-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Nahorkatiya / Barail
Report Timestamp	2017-06-15 18:00:00
Current Depth	3165.0 m
Mud System	Low-Solids WBM
Well Risk	Critical (67.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-10 20:34	3016	3414	284	104	11.83	819/823	10.7	Normal
06-11 09:37	3033	3573	289	116	11.78	804/841	12.3	Normal
06-11 22:40	3049	3583	296	105	11.76	777/804	10.4	Normal
06-12 11:43	3066	3414	287	106	11.89	765/753	9.3	Normal
06-13 00:46	3082	3622	249	103	12.07	865/906	10.7	Normal
06-13 13:48	3099	3457	280	107	11.75	793/758	12.8	Normal
06-14 02:51	3116	3628	296	115	11.85	731/765	9.1	Normal
06-14 15:54	3132	3431	255	110	11.96	742/744	11.8	Normal
06-15 04:57	3148	3471	295	118	11.94	754/762	10.9	Normal
06-15 18:00	3165	3716	273	103	11.92	810/777	12.2	Normal

Operational Events / Lessons

NPT (Medium) at 2312 m: NPT at 2312 m in Barail. Rotary and WOB remained at zero during downtime. Recorded downtime cause and maintenance action. Outcome: Equipment restored and drilling resumed. Recommended action: Use offset NPT history in operational readiness review

Mud Loss (Medium) at 2616 m: Mud Loss at 2616 m in Barail. Active pit volume declined during stable pump rate. Stopped drilling and performed flow check. Outcome: Circulation stabilized after treatment. Flow balance: 810/764 LPM (in/out); pit change -7.4 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

NPT (Medium) at 2733 m: NPT at 2733 m in Barail. Drilling parameters were stable but operations were suspended. Switched to standby system where available. Outcome: Operational hold cleared after checks. Recommended action: Track recurring NPT cause by rig and equipment family

Cementing Issue (Medium) at 2933 m: Cementing Issue at 2933 m in Barail. Cement returns were below planned percentage. Recorded pressure-volume response for remedial decision. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 25% with density 15.49 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.