

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-003 - Baghjan-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Girujan
Report Timestamp	2013-04-08 18:00:00
Current Depth	2316.0 m
Mud System	KCl Polymer WBM
Well Risk	Critical (62.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
04-04 04:44	2244	3076	271	110	11.01	807/817	12.5	Normal
04-04 16:52	2252	2913	261	103	10.87	766/801	8.2	Normal
04-05 05:00	2260	3058	203	100	10.86	767/755	15.3	Normal
04-05 17:09	2268	2891	273	124	10.89	725/720	8.5	Normal
04-06 05:17	2276	3084	247	109	11.09	753/747	9.6	Normal
04-06 17:26	2284	3004	237	104	11.19	758/714	12.3	Normal
04-07 05:34	2292	2971	275	100	11.05	772/779	10.2	Normal
04-07 17:43	2300	3116	242	118	11.25	777/780	8.6	Normal
04-08 05:51	2308	2961	258	102	11.08	813/806	9.8	Normal
04-08 18:00	2316	3001	224	112	10.96	744/726	9.7	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1116 m: Mud Loss at 1116 m in Girujan. Intermittent circulation losses developed while drilling ahead. Stopped drilling and performed flow check. Outcome: Loss rate reduced to acceptable level. Flow balance: 730/642 LPM (in/out); pit change -3.1 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Torque Spike (Medium) at 1845 m: Torque Spike at 1845 m in Girujan. High torque developed while WOB remained elevated. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 269 kNm, drag 16.4 t, ROP 12.7 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Torque Spike (High) at 2106 m: Torque Spike at 2106 m in Girujan. High torque developed while WOB remained elevated. Reamed short interval and circulated cuttings. Outcome: Drilling resumed at reduced mechanical loading. Torque 417 kNm, drag 12.2 t, ROP 14.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Critical) at 2122 m: Stuck Pipe at 2122 m in Girujan. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: Pipe movement restored after circulation and working. Torque 317 kNm, drag 32.8 t, ROP 2.5 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.