

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-006 - Baghjan-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Barail
Report Timestamp	2004-01-07 18:00:00
Current Depth	3145.0 m
Mud System	Glycol-PHPA WBM
Well Risk	High (58.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
01-03 13:15	2931	3420	281	108	11.62	809/830	7.6	Normal
01-04 00:27	2955	3318	249	112	11.53	743/735	11.7	Normal
01-04 11:38	2979	3429	252	100	11.81	706/736	9.9	Normal
01-04 22:50	3002	3474	263	117	11.75	840/828	13.5	Normal
01-05 10:02	3026	3526	270	105	11.66	765/754	12.1	Normal
01-05 21:13	3050	3510	265	108	11.51	774/768	13.6	Normal
01-06 08:25	3074	3538	234	105	11.75	762/760	9.5	Normal
01-06 19:36	3098	3646	272	105	11.97	826/803	10.9	Normal
01-07 06:48	3121	3546	320	101	11.88	775/801	11.7	Normal
01-07 18:00	3145	3579	291	104	11.94	788/782	8.4	Normal

Operational Events / Lessons

Kick (High) at 1912 m: Kick at 1912 m in Barail. Drilling break followed by positive flow check. Stopped drilling and performed flow check. Outcome: Well stabilized after controlled circulation. Gas 174 units; pit change +14.8 bbl; mud weight 10.67 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

Stuck Pipe (High) at 2547 m: Stuck Pipe at 2547 m in Barail. Rotary movement deteriorated progressively. Worked pipe within safe operating limits. Outcome: Pipe movement restored after circulation and working. Torque 329 kNm, drag 38.7 t, ROP 8.0 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Cementing Issue (High) at 2571 m: Cementing Issue at 2571 m in Barail. Displacement pressure became unstable. Recorded pressure-volume response for remedial decision. Outcome: Job completed with adjusted displacement plan. Cement returns 62% with density 15.59 ppg. Recommended action: Use pressure-volume reconciliation during displacement

Cementing Issue (Low) at 2860 m: Cementing Issue at 2860 m in Barail. Cement density/returns trend indicated placement uncertainty. Recorded pressure-volume response for remedial decision. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 39% with density 14.52 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.