

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-011 - Baghjan-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Tipam
Report Timestamp	2004-01-14 18:00:00
Current Depth	2814.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (45.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
01-09 23:34	2724	3371	282	122	11.60	778/795	14.0	Normal
01-10 12:17	2734	3368	262	110	11.39	785/798	11.8	Normal
01-11 01:00	2744	3306	262	108	11.46	804/808	9.6	Normal
01-11 13:42	2754	3158	263	102	11.42	722/743	10.3	Normal
01-12 02:25	2764	3431	259	103	11.64	789/806	8.9	Normal
01-12 15:08	2774	3417	232	101	11.68	782/810	6.1	Normal
01-13 03:51	2784	3278	305	104	11.70	732/714	14.7	Normal
01-13 16:34	2794	3388	248	107	11.58	735/735	15.3	Normal
01-14 05:17	2804	3209	290	102	11.55	799/829	15.9	Normal
01-14 18:00	2814	3351	271	115	11.50	733/749	12.0	Normal

Operational Events / Lessons

Mud Loss (Low) at 2392 m: Mud Loss at 2392 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced pump rate and monitored active pits. Outcome: Circulation stabilized after treatment. Flow balance: 800/709 LPM (in/out); pit change -2.1 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Stuck Pipe (Medium) at 2442 m: Stuck Pipe at 2442 m in Tipam. Torque and drag increased while ROP declined. Reduced WOB and increased hole-cleaning circulation. Outcome: Pipe movement restored after circulation and working. Torque 258 kNm, drag 17.6 t, ROP 6.9 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Stuck Pipe (High) at 2473 m: Stuck Pipe at 2473 m in Tipam. High drag was recorded while circulating remained possible. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 382 kNm, drag 30.8 t, ROP 3.1 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Torque Spike (High) at 2563 m: Torque Spike at 2563 m in Tipam. Rotary speed fluctuated during constant pump rate. Adjusted rotary parameters and observed response. Outcome: Torque returned to operating band after parameter change. Torque 408 kNm, drag 12.4 t, ROP 14.2 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.