

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-012 - Baghjan-012

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Tipam
Report Timestamp	2018-02-26 18:00:00
Current Depth	2639.0 m
Mud System	Low-Solids WBM
Well Risk	Low (42.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
02-21 08:19	2568	3319	253	98	11.23	760/794	13.1	Normal
02-21 22:44	2576	3159	237	106	11.32	805/824	11.3	Normal
02-22 13:08	2584	3230	245	102	11.51	824/796	12.3	Normal
02-23 03:33	2592	3284	261	114	11.53	818/816	12.7	Normal
02-23 17:57	2600	3302	238	116	11.45	775/755	9.6	Normal
02-24 08:22	2608	3158	245	104	11.55	745/742	12.3	Normal
02-24 22:46	2615	3111	251	120	11.40	741/735	12.8	Normal
02-25 13:11	2623	3336	242	100	11.29	794/790	10.6	Normal
02-26 03:35	2631	2965	269	108	11.55	733/710	10.7	Normal
02-26 18:00	2639	3258	273	115	11.42	769/778	7.7	Normal

Operational Events / Lessons

Fishing Operation (Medium) at 2066 m: Fishing Operation at 2066 m in Tipam. BHA retrieval required specialized tools. Confirmed fish top and planned engagement method. Outcome: Fish recovered and hole conditioned. Recommended action: Escalate prolonged stuck-pipe events before mechanical failure

Torque Spike (Medium) at 2146 m: Torque Spike at 2146 m in Tipam. Torque rose without corresponding pressure anomaly. Adjusted rotary parameters and observed response. Outcome: Rotary stability recovered after reaming. Torque 245 kNm, drag 15.0 t, ROP 16.1 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Medium) at 2314 m: Stuck Pipe at 2314 m in Tipam. Hookload became erratic during pipe movement. Stopped drilling and circulated bottoms-up. Outcome: Torque/drag returned toward baseline. Torque 370 kNm, drag 16.3 t, ROP 6.5 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Torque Spike (Medium) at 2338 m: Torque Spike at 2338 m in Tipam. Torque rose without corresponding pressure anomaly. Adjusted rotary parameters and observed response. Outcome: Drilling resumed at reduced mechanical loading. Torque 321 kNm, drag 15.6 t, ROP 10.4 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.