

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BRH-006 - Borholla-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Borholla / Girujan
Report Timestamp	2007-05-15 18:00:00
Current Depth	1845.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (46.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-10 17:17	1722	2597	230	111	10.55	800/817	15.8	Normal
05-11 06:42	1736	2496	206	110	10.39	789/802	7.2	Normal
05-11 20:07	1749	2588	217	108	10.50	825/825	8.7	Normal
05-12 09:31	1763	2401	228	101	10.39	798/812	8.4	Operational Variation
05-12 22:56	1777	2398	188	115	10.44	738/728	14.5	Normal
05-13 12:21	1790	2623	200	99	10.71	804/794	12.1	Normal
05-14 01:45	1804	2568	228	98	10.59	834/856	7.3	Normal
05-14 15:10	1818	2544	233	109	10.60	673/669	11.1	Normal
05-15 04:35	1831	2518	244	108	10.58	767/776	12.6	Normal
05-15 18:00	1845	2569	204	108	10.69	815/812	10.2	Normal

Operational Events / Lessons

Cementing Issue (Medium) at 1445 m: Cementing Issue at 1445 m in Girujan. Cement density/returns trend indicated placement uncertainty. Extended observation of returns before concluding job. Outcome: Job completed with adjusted displacement plan. Cement returns 65% with density 14.59 ppg. Recommended action: Review nearby loss events before finalizing cement program

Torque Spike (Low) at 1487 m: Torque Spike at 1487 m in Girujan. Rotary speed fluctuated during constant pump rate. Reduced WOB and RPM. Outcome: Torque returned to operating band after parameter change. Torque 240 kNm, drag 11.6 t, ROP 12.4 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

Torque Spike (Low) at 1515 m: Torque Spike at 1515 m in Girujan. Torque rose without corresponding pressure anomaly. Paused drilling to verify BHA behaviour. Outcome: Drilling resumed at reduced mechanical loading. Torque 268 kNm, drag 12.9 t, ROP 11.1 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Mud Loss (Medium) at 1681 m: Mud Loss at 1681 m in Girujan. Intermittent circulation losses developed while drilling ahead. Reduced pump rate and monitored active pits. Outcome: Full returns restored and drilling resumed. Flow balance: 812/721 LPM (in/out); pit change -3.2 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.