

DAILY DRILLING REPORT (SYNTHETIC)

OIL-CHR-003 - Charali-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Charali / Barail
Report Timestamp	2007-08-07 18:00:00
Current Depth	2996.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (55.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
08-03 11:09	2907	3422	283	108	11.58	802/813	14.1	Normal
08-03 22:35	2917	3432	283	116	11.81	744/737	10.2	Normal
08-04 10:00	2927	3487	295	112	11.68	738/759	12.9	Normal
08-04 21:26	2937	3486	274	106	11.87	783/754	9.6	Normal
08-05 08:52	2947	3421	306	110	11.90	739/738	7.0	Normal
08-05 20:17	2956	3393	266	109	11.92	799/760	12.6	Normal
08-06 07:43	2966	3415	277	109	11.99	818/804	12.9	Normal
08-06 19:08	2976	3562	257	105	11.61	760/762	8.9	Normal
08-07 06:34	2986	3457	271	107	11.72	795/793	11.8	Normal
08-07 18:00	2996	3413	272	111	11.69	769/761	11.9	Normal

Operational Events / Lessons

Stuck Pipe (High) at 2267 m: Stuck Pipe at 2267 m in Barail. High drag was recorded while circulating remained possible. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 409 kNm, drag 36.2 t, ROP 5.5 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Medium) at 2328 m: Mud Loss at 2328 m in Barail. Partial returns observed at shale shaker. Reduced pump rate and monitored active pits. Outcome: Interval drilled through with controlled losses. Flow balance: 691/646 LPM (in/out); pit change -6.6 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Pressure Spike (Medium) at 2589 m: Pressure Spike at 2589 m in Barail. Pressure trend exceeded recent moving baseline. Stopped drilling and circulated at controlled rate. Outcome: Operations resumed after stable pressure trend. SPP 3842 psi at flow-in 791 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

Pressure Spike (High) at 2609 m: Pressure Spike at 2609 m in Barail. Standpipe pressure increased rapidly at nearly stable flow. Verified surface equipment and mud properties. Outcome: Restriction cleared without further escalation. SPP 3871 psi at flow-in 822 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.