

DAILY DRILLING REPORT (SYNTHETIC)

OIL-CHR-005 - Charali-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Charali / Tipam
Report Timestamp	2016-07-31 18:00:00
Current Depth	2828.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (53.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-26 06:37	2729	3191	253	112	11.51	742/698	7.9	Recovery
07-26 21:13	2740	3408	290	112	11.61	846/860	10.9	Normal
07-27 11:49	2751	3336	269	122	11.46	759/719	12.4	Normal
07-28 02:24	2762	3337	286	112	11.46	801/809	17.4	Normal
07-28 17:00	2773	3364	282	121	11.46	747/783	13.3	Normal
07-29 07:36	2784	3366	255	115	11.51	755/741	18.6	Normal
07-29 22:12	2795	3470	249	120	11.30	794/760	13.9	Normal
07-30 12:48	2806	3133	282	116	11.76	774/773	14.8	Normal
07-31 03:24	2817	3466	265	109	11.42	757/755	15.3	Normal
07-31 18:00	2828	3298	304	108	11.79	829/803	8.5	Normal

Operational Events / Lessons

Mud Loss (Medium) at 2220 m: Mud Loss at 2220 m in Tipam. Partial returns observed at shale shaker. Reduced pump rate and monitored active pits. Outcome: Full returns restored and drilling resumed. Flow balance: 717/601 LPM (in/out); pit change -8.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Kick (High) at 2231 m: Kick at 2231 m in Tipam. Flow-out exceeded flow-in and gas units increased. Circulated influx under controlled conditions. Outcome: Well stabilized after controlled circulation. Gas 274 units; pit change +6.9 bbl; mud weight 10.76 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Cementing Issue (Medium) at 2696 m: Cementing Issue at 2696 m in Tipam. Displacement pressure became unstable. Recorded pressure-volume response for remedial decision. Outcome: Job completed with adjusted displacement plan. Cement returns 44% with density 16.13 ppg. Recommended action: Review nearby loss events before finalizing cement program

Mud Loss (High) at 2718 m: Mud Loss at 2718 m in Tipam. Active pit volume declined during stable pump rate. Reduced pump rate and monitored active pits. Outcome: Circulation stabilized after treatment. Flow balance: 752/648 LPM (in/out); pit change -13.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.