

DAILY DRILLING REPORT (SYNTHETIC)

OIL-CHR-006 - Charali-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Charali / Girujan
Report Timestamp	2005-05-04 18:00:00
Current Depth	2379.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (47.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
04-29 11:26	2262	2821	219	116	11.19	792/800	12.6	Normal
04-30 01:30	2275	2931	234	117	11.18	781/780	15.3	Normal
04-30 15:34	2288	3029	246	100	11.10	829/789	10.5	Normal
05-01 05:37	2301	3106	208	100	11.04	826/850	10.7	Normal
05-01 19:41	2314	3005	247	101	10.79	791/789	12.5	Normal
05-02 09:45	2327	2866	251	126	10.95	752/734	13.4	Normal
05-02 23:48	2340	3088	203	94	11.09	798/797	9.3	Normal
05-03 13:52	2353	3104	247	104	11.10	794/802	11.1	Normal
05-04 03:56	2366	3028	214	123	11.10	739/774	13.7	Normal
05-04 18:00	2379	3229	252	110	11.11	783/802	13.5	Normal

Operational Events / Lessons

Torque Spike (High) at 2013 m: Torque Spike at 2013 m in Girujan. Rotary speed fluctuated during constant pump rate. Reduced WOB and RPM. Outcome: Spike cleared with no equipment damage. Torque 327 kNm, drag 14.1 t, ROP 11.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Critical) at 2066 m: Stuck Pipe at 2066 m in Girujan. High drag was recorded while circulating remained possible. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 295 kNm, drag 35.0 t, ROP 6.7 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

Fishing Operation (Critical) at 2092 m: Fishing Operation at 2092 m in Girujan. Normal pipe-recovery attempts were unsuccessful. Prepared fishing assembly and recovery plan. Outcome: Retrieval completed with recorded NPT impact. Recommended action: Review BHA reliability near correlated problematic interval

Stuck Pipe (Medium) at 2210 m: Stuck Pipe at 2210 m in Girujan. Rotary movement deteriorated progressively. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 312 kNm, drag 21.8 t, ROP 5.0 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.