

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DGB-012 - Digboi-012

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Digboi / Barail
Report Timestamp	2020-03-19 18:00:00
Current Depth	3052.0 m
Mud System	PHPA Water-Based Mud
Well Risk	High (58.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
03-14 00:52	2890	3421	277	110	11.73	780/768	14.3	Normal
03-14 16:06	2908	3295	262	109	11.80	811/806	10.3	Normal
03-15 07:20	2926	3400	272	99	11.64	808/819	13.9	Normal
03-15 22:34	2944	3426	279	93	11.83	858/857	12.9	Normal
03-16 13:48	2962	3462	316	106	11.73	766/751	11.3	Normal
03-17 05:03	2980	3496	317	125	11.78	760/750	12.6	Normal
03-17 20:17	2998	3522	313	100	11.83	724/735	11.9	Normal
03-18 11:31	3016	3415	246	101	11.66	750/766	11.7	Normal
03-19 02:45	3034	3546	319	119	11.76	748/759	7.7	Normal
03-19 18:00	3052	3679	272	112	11.69	758/739	8.0	Normal

Operational Events / Lessons

Pressure Spike (High) at 2379 m: Pressure Spike at 2379 m in Barail. Short-duration high-pressure excursion was recorded. Stopped drilling and circulated at controlled rate. Outcome: Hydraulics returned to baseline. SPP 4060 psi at flow-in 781 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Stuck Pipe (High) at 2398 m: Stuck Pipe at 2398 m in Barail. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 414 kNm, drag 36.2 t, ROP 9.4 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (High) at 2453 m: Stuck Pipe at 2453 m in Barail. High drag was recorded while circulating remained possible. Worked pipe within safe operating limits. Outcome: Restriction cleared without fishing operation. Torque 326 kNm, drag 34.3 t, ROP 6.5 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Critical) at 2799 m: Mud Loss at 2799 m in Barail. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Loss rate reduced to acceptable level. Flow balance: 774/553 LPM (in/out); pit change -6.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.