

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DRK-008 - Dirok-008

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Dirok / Girujan
Report Timestamp	2015-11-09 18:00:00
Current Depth	2265.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (39.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
11-05 00:00	2153	2692	240	116	10.97	796/781	5.3	Normal
11-05 12:40	2166	2988	280	109	10.90	778/781	9.9	Normal
11-06 01:20	2178	2807	250	103	11.22	815/807	11.9	Normal
11-06 14:00	2190	2831	224	114	10.89	815/803	13.5	Normal
11-07 02:40	2203	2929	212	111	10.97	786/779	12.9	Normal
11-07 15:20	2215	3003	248	108	10.97	758/760	14.0	Normal
11-08 04:00	2228	3086	241	105	10.91	815/814	15.0	Normal
11-08 16:40	2240	2945	258	119	10.84	820/813	11.9	Normal
11-09 05:20	2253	2867	225	105	11.14	807/780	10.4	Normal
11-09 18:00	2265	3032	228	111	11.07	708/650	8.3	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1248 m: Mud Loss at 1248 m in Girujan. Active pit volume declined during stable pump rate. Stopped drilling and performed flow check. Outcome: Circulation stabilized after treatment. Flow balance: 770/681 LPM (in/out); pit change -9.8 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Mud Loss (Medium) at 1610 m: Mud Loss at 1610 m in Girujan. Intermittent circulation losses developed while drilling ahead. Prepared graded lost-circulation pill. Outcome: Circulation stabilized after treatment. Flow balance: 724/582 LPM (in/out); pit change -3.4 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Stuck Pipe (Medium) at 1902 m: Stuck Pipe at 1902 m in Girujan. Torque and drag increased while ROP declined. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 258 kNm, drag 25.3 t, ROP 6.3 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Pressure Spike (Medium) at 2028 m: Pressure Spike at 2028 m in Girujan. Standpipe pressure increased rapidly at nearly stable flow. Stopped drilling and circulated at controlled rate. Outcome: Standpipe pressure normalized after circulation. SPP 3419 psi at flow-in 759 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.