

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DRK-009 - Dirok-009

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Dirok / Tipam
Report Timestamp	2016-07-27 18:00:00
Current Depth	2693.0 m
Mud System	Low-Solids WBM
Well Risk	Low (40.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-22 15:53	2584	3059	281	95	11.24	764/775	8.7	Normal
07-23 05:27	2596	3108	205	118	11.37	822/789	13.7	Normal
07-23 19:01	2608	3220	233	98	11.42	748/743	13.6	Normal
07-24 08:35	2620	3052	238	106	11.51	831/810	10.6	Normal
07-24 22:09	2632	3307	263	105	11.53	759/785	11.7	Normal
07-25 11:43	2645	3258	262	115	11.46	804/790	7.3	Normal
07-26 01:17	2657	3277	252	112	11.41	779/813	11.8	Normal
07-26 14:51	2669	3131	250	104	11.49	822/823	17.6	Normal
07-27 04:25	2681	3285	248	108	11.40	754/746	10.5	Normal
07-27 18:00	2693	3268	235	102	11.35	812/826	7.8	Normal

Operational Events / Lessons

Kick (High) at 2045 m: Kick at 2045 m in Tipam. Unexpected background gas rise preceded influx. Increased monitoring frequency and prepared kill-weight mud. Outcome: Operations resumed after well-control verification. Gas 216 units; pit change +11.3 bbl; mud weight 10.73 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

Stuck Pipe (Critical) at 2156 m: Stuck Pipe at 2156 m in Tipam. High drag was recorded while circulating remained possible. Reduced WOB and increased hole-cleaning circulation. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 419 kNm, drag 49.6 t, ROP 4.1 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (Low) at 2255 m: Stuck Pipe at 2255 m in Tipam. Rotary movement deteriorated progressively. Back-reamed cautiously while monitoring torque. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 274 kNm, drag 19.5 t, ROP 5.8 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Pressure Spike (Medium) at 2487 m: Pressure Spike at 2487 m in Tipam. Standpipe pressure increased rapidly at nearly stable flow. Verified surface equipment and mud properties. Outcome: Restriction cleared without further escalation. SPP 3911 psi at flow-in 822 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.