

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-005 - Geleki-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Tipam
Report Timestamp	2011-01-15 18:00:00
Current Depth	2303.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (49.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
01-10 04:33	2227	2903	254	111	10.97	780/804	14.1	Normal
01-10 19:23	2235	2878	234	98	10.80	786/791	10.8	Normal
01-11 10:12	2244	3057	232	112	11.10	794/806	12.0	Normal
01-12 01:02	2252	2930	244	107	11.39	760/763	9.2	Normal
01-12 15:52	2261	3020	265	109	11.14	782/769	11.4	Normal
01-13 06:41	2269	3036	227	110	10.84	708/703	11.5	Normal
01-13 21:31	2278	2940	209	120	11.00	775/745	9.0	Normal
01-14 12:20	2286	2909	248	120	11.22	819/828	12.3	Normal
01-15 03:10	2294	2928	241	100	11.25	731/718	11.9	Normal
01-15 18:00	2303	2918	256	103	11.36	807/785	12.1	Normal

Operational Events / Lessons

Torque Spike (Medium) at 1686 m: Torque Spike at 1686 m in Tipam. Torque rose without corresponding pressure anomaly. Reamed short interval and circulated cuttings. Outcome: Spike cleared with no equipment damage. Torque 293 kNm, drag 13.0 t, ROP 15.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Low) at 1747 m: Stuck Pipe at 1747 m in Tipam. Torque and drag increased while ROP declined. Stopped drilling and circulated bottoms-up. Outcome: Torque/drag returned toward baseline. Torque 211 kNm, drag 16.7 t, ROP 8.5 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (High) at 1937 m: Mud Loss at 1937 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced pump rate and monitored active pits. Outcome: Loss rate reduced to acceptable level. Flow balance: 757/590 LPM (in/out); pit change -9.5 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Kick (Low) at 2108 m: Kick at 2108 m in Tipam. Pit gain and flow with pumps off were observed. Increased monitoring frequency and prepared kill-weight mud. Outcome: Well stabilized after controlled circulation. Gas 147 units; pit change +7.7 bbl; mud weight 10.66 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.