

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-013 - Geleki-013

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Tipam
Report Timestamp	2004-08-05 18:00:00
Current Depth	2170.0 m
Mud System	KCl Polymer WBM
Well Risk	High (56.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-31 16:35	2062	2609	255	94	10.76	817/820	8.5	Normal
08-01 06:04	2074	2864	216	101	10.90	833/815	9.4	Normal
08-01 19:33	2086	2922	188	105	10.95	825/826	13.2	Normal
08-02 09:03	2098	2683	232	110	11.07	780/778	11.8	Normal
08-02 22:32	2110	2664	260	110	11.03	751/736	14.2	Normal
08-03 12:02	2122	2857	266	115	11.07	791/790	11.6	Operational Variation
08-04 01:31	2134	2907	233	103	10.94	792/800	13.8	Normal
08-04 15:01	2146	3018	184	105	10.86	743/755	11.2	Normal
08-05 04:30	2158	2767	215	114	10.93	782/790	8.0	Normal
08-05 18:00	2170	2969	251	111	11.00	814/825	15.4	Normal

Operational Events / Lessons

Torque Spike (High) at 1577 m: Torque Spike at 1577 m in Tipam. High torque developed while WOB remained elevated. Reduced WOB and RPM. Outcome: Rotary stability recovered after reaming. Torque 316 kNm, drag 14.8 t, ROP 11.1 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Mud Loss (Medium) at 1675 m: Mud Loss at 1675 m in Tipam. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Circulation stabilized after treatment. Flow balance: 769/646 LPM (in/out); pit change -11.8 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Stuck Pipe (Critical) at 1736 m: Stuck Pipe at 1736 m in Tipam. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: Pipe movement restored after circulation and working. Torque 336 kNm, drag 24.7 t, ROP 5.8 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Medium) at 1870 m: Mud Loss at 1870 m in Tipam. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 750/669 LPM (in/out); pit change -5.2 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.