

DAILY DRILLING REPORT (SYNTHETIC)

OIL-HPJ-002 - Hapjan-002

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Hapjan / Girujan
Report Timestamp	2002-07-29 18:00:00
Current Depth	2074.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Low (38.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-25 05:08	2009	2811	248	108	10.91	767/780	10.1	Normal
07-25 17:14	2016	2755	222	102	10.73	788/788	11.4	Normal
07-26 05:20	2023	2901	230	109	10.96	760/760	12.0	Normal
07-26 17:25	2030	2704	234	107	11.04	751/750	9.4	Normal
07-27 05:31	2038	2690	246	114	10.64	773/796	15.8	Normal
07-27 17:37	2045	2769	196	104	10.83	796/807	13.8	Normal
07-28 05:42	2052	2966	213	104	10.92	676/680	3.9	Normal
07-28 17:48	2060	2842	210	111	10.92	782/798	10.7	Normal
07-29 05:54	2067	2837	210	103	10.91	760/775	11.6	Normal
07-29 18:00	2074	2817	233	107	10.96	704/696	14.1	Normal

Operational Events / Lessons

Stuck Pipe (Critical) at 1282 m: Stuck Pipe at 1282 m in Girujan. High drag was recorded while circulating remained possible. Reduced WOB and increased hole-cleaning circulation. Outcome: Pipe movement restored after circulation and working. Torque 253 kNm, drag 23.2 t, ROP 3.6 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (Medium) at 1775 m: Stuck Pipe at 1775 m in Girujan. Rotary movement deteriorated progressively. Worked pipe within safe operating limits. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 255 kNm, drag 29.2 t, ROP 7.9 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

Mud Loss (Medium) at 1841 m: Mud Loss at 1841 m in Girujan. Active pit volume declined during stable pump rate. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 777/684 LPM (in/out); pit change -4.6 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Kick (Medium) at 1892 m: Kick at 1892 m in Girujan. Flow-out exceeded flow-in and gas units increased. Shut in well and recorded pressures. Outcome: Well stabilized after controlled circulation. Gas 184 units; pit change +5.7 bbl; mud weight 10.77 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.