

DAILY DRILLING REPORT (SYNTHETIC)

OIL-HPJ-010 - Hapjan-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Hapjan / Kopili
Report Timestamp	2018-05-06 18:00:00
Current Depth	3053.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (49.0/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-02 08:56	2919	3407	345	86	11.85	801/807	12.9	Event
05-02 20:36	2934	3596	297	85	11.77	748/713	10.8	Recovery
05-03 08:16	2949	3273	304	93	11.65	849/822	7.9	Normal
05-03 19:57	2964	3571	312	117	11.68	771/765	11.1	Operational Variation
05-04 07:37	2979	3469	289	117	11.96	812/816	13.2	Normal
05-04 19:18	2994	3491	276	101	11.70	754/775	14.1	Normal
05-05 06:58	3008	3631	283	116	11.71	766/782	8.8	Normal
05-05 18:39	3023	3354	293	112	11.76	819/775	10.3	Normal
05-06 06:19	3038	3437	328	112	12.06	777/771	14.6	Normal
05-06 18:00	3053	3450	218	114	11.97	707/680	10.2	Normal

Operational Events / Lessons

Cementing Issue (Medium) at 2407 m: Cementing Issue at 2407 m in Kopili. Cement density/returns trend indicated placement uncertainty. Reduced displacement rate and monitored returns. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 33% with density 13.82 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Pressure Spike (Low) at 2438 m: Pressure Spike at 2438 m in Kopili. Pressure trend exceeded recent moving baseline. Verified surface equipment and mud properties. Outcome: Standpipe pressure normalized after circulation. SPP 3516 psi at flow-in 818 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

Pressure Spike (High) at 2513 m: Pressure Spike at 2513 m in Kopili. Circulating pressure climbed without equivalent torque change. Verified surface equipment and mud properties. Outcome: Restriction cleared without further escalation. SPP 4658 psi at flow-in 721 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Torque Spike (Low) at 2919 m: Torque Spike at 2919 m in Kopili. Torque rose without corresponding pressure anomaly. Paused drilling to verify BHA behaviour. Outcome: Torque returned to operating band after parameter change. Torque 345 kNm, drag 15.6 t, ROP 12.9 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.