

# DAILY DRILLING REPORT (SYNTHETIC)

## OIL-KMC-002 - Kumchai-002

NWIS prototype document - not an Oil India Limited operational record

|                   |                      |
|-------------------|----------------------|
| Field / Formation | Kumchai / Barail     |
| Report Timestamp  | 2014-01-01 18:00:00  |
| Current Depth     | 3240.0 m             |
| Mud System        | PHPA Water-Based Mud |
| Well Risk         | Moderate (46.4/100)  |
| Latest Alert      | Normal               |

### Recent Drilling Parameters

| Timestamp   | Depth | SPP  | Torque | RPM | MW    | Flow In/Out | ROP  | State  |
|-------------|-------|------|--------|-----|-------|-------------|------|--------|
| 12-28 20:31 | 3019  | 3509 | 280    | 110 | 11.89 | 746/776     | 11.3 | Normal |
| 12-29 06:54 | 3044  | 3356 | 282    | 116 | 11.86 | 831/813     | 9.0  | Normal |
| 12-29 17:17 | 3069  | 3349 | 286    | 121 | 11.73 | 812/816     | 11.4 | Normal |
| 12-30 03:40 | 3093  | 3664 | 276    | 97  | 11.74 | 774/793     | 8.8  | Normal |
| 12-30 14:04 | 3118  | 3580 | 264    | 111 | 11.85 | 800/770     | 9.9  | Normal |
| 12-31 00:27 | 3142  | 3534 | 296    | 110 | 11.89 | 761/762     | 6.6  | Normal |
| 12-31 10:50 | 3167  | 3703 | 263    | 105 | 11.84 | 798/788     | 10.9 | Normal |
| 12-31 21:13 | 3191  | 3572 | 288    | 108 | 11.70 | 774/774     | 4.7  | Normal |
| 01-01 07:36 | 3216  | 3773 | 279    | 124 | 11.97 | 777/795     | 9.0  | Normal |
| 01-01 18:00 | 3240  | 3709 | 282    | 112 | 12.04 | 711/707     | 12.8 | Normal |

### Operational Events / Lessons

**Fishing Operation (Medium) at 2549 m:** Fishing Operation at 2549 m in Barail. Mechanical obstruction prevented normal drilling progression. Secured well and mobilized retrieval tools. Outcome: Recovered component and resumed drilling after inspection. Recommended action: Review BHA reliability near correlated problematic interval

**Torque Spike (Critical) at 2599 m:** Torque Spike at 2599 m in Barail. Torque rose without corresponding pressure anomaly. Reduced WOB and RPM. Outcome: Torque returned to operating band after parameter change. Torque 507 kNm, drag 16.5 t, ROP 11.4 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

**Cementing Issue (High) at 2921 m:** Cementing Issue at 2921 m in Barail. Cement returns were below planned percentage. Recorded pressure-volume response for remedial decision. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 27% with density 15.00 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

**Kick (Medium) at 2970 m:** Kick at 2970 m in Barail. Unexpected background gas rise preceded influx. Stopped drilling and performed flow check. Outcome: Operations resumed after well-control verification. Gas 223 units; pit change +4.2 bbl; mud weight 11.59 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.