

DAILY DRILLING REPORT (SYNTHETIC)

OIL-KMC-006 - Kumchai-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Kumchai / Barail
Report Timestamp	2024-09-05 18:00:00
Current Depth	2583.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (46.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-01 04:53	2476	3081	249	104	11.42	768/758	12.1	Normal
09-01 17:00	2488	3174	273	111	11.55	761/758	10.0	Normal
09-02 05:08	2500	3135	266	118	11.22	808/796	14.7	Normal
09-02 17:15	2512	3206	221	100	11.19	735/718	14.6	Normal
09-03 05:23	2524	3088	246	118	11.22	789/774	10.9	Normal
09-03 17:30	2536	3209	249	100	11.29	773/800	11.7	Normal
09-04 05:37	2548	3195	242	112	11.09	755/762	6.1	Normal
09-04 17:45	2559	3055	274	95	11.30	754/780	9.9	Normal
09-05 05:52	2571	3058	238	117	11.38	767/769	9.4	Normal
09-05 18:00	2583	3054	237	109	11.56	804/804	12.3	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1017 m: Mud Loss at 1017 m in Barail. Intermittent circulation losses developed while drilling ahead. Stopped drilling and performed flow check. Outcome: Full returns restored and drilling resumed. Flow balance: 806/720 LPM (in/out); pit change -11.2 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (Medium) at 1644 m: Torque Spike at 1644 m in Barail. Torque rose without corresponding pressure anomaly. Reamed short interval and circulated cuttings. Outcome: Drilling resumed at reduced mechanical loading. Torque 346 kNm, drag 13.3 t, ROP 16.9 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Medium) at 2010 m: Stuck Pipe at 2010 m in Barail. High drag was recorded while circulating remained possible. Reduced WOB and increased hole-cleaning circulation. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 258 kNm, drag 25.5 t, ROP 8.3 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Medium) at 2262 m: Mud Loss at 2262 m in Barail. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Interval drilled through with controlled losses. Flow balance: 809/724 LPM (in/out); pit change -7.1 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.