

DAILY DRILLING REPORT (SYNTHETIC)

OIL-KMC-011 - Kumchai-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Kumchai / Tipam
Report Timestamp	2017-12-21 18:00:00
Current Depth	2574.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (48.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-17 07:48	2400	3701	300	106	11.27	876/833	8.0	Event
12-17 19:36	2419	3111	282	96	11.07	835/835	11.1	Recovery
12-18 07:24	2439	3061	275	121	11.23	824/821	11.2	Normal
12-18 19:12	2458	3065	194	115	11.40	830/842	12.6	Normal
12-19 07:00	2477	3137	274	117	11.42	770/754	8.4	Operational Variation
12-19 18:48	2497	3151	264	120	11.16	793/747	12.4	Normal
12-20 06:36	2516	2908	229	106	11.33	793/789	7.5	Normal
12-20 18:24	2535	3147	299	110	11.49	806/846	11.3	Normal
12-21 06:12	2555	3003	258	108	11.17	779/779	13.9	Normal
12-21 18:00	2574	3103	241	110	11.22	803/766	11.8	Normal

Operational Events / Lessons

Stuck Pipe (High) at 931 m: Stuck Pipe at 931 m in Tipam. High drag was recorded while circulating remained possible. Worked pipe within safe operating limits. Outcome: Pipe movement restored after circulation and working. Torque 281 kNm, drag 29.5 t, ROP 4.5 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Torque Spike (High) at 1811 m: Torque Spike at 1811 m in Tipam. Sharp torque excursion occurred with RPM instability. Paused drilling to verify BHA behaviour. Outcome: Rotary stability recovered after reaming. Torque 313 kNm, drag 13.0 t, ROP 17.0 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (High) at 2146 m: Stuck Pipe at 2146 m in Tipam. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: Torque/drag returned toward baseline. Torque 264 kNm, drag 26.9 t, ROP 8.2 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (Medium) at 2400 m: Stuck Pipe at 2400 m in Tipam. Rotary movement deteriorated progressively. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 300 kNm, drag 24.5 t, ROP 8.0 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.