

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-001 - Lakwa-001

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Barail
Report Timestamp	2002-09-18 18:00:00
Current Depth	3210.0 m
Mud System	Glycol-PHPA WBM
Well Risk	High (59.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-13 22:03	3123	3596	283	123	11.91	790/772	8.6	Normal
09-14 10:56	3133	3469	315	106	12.09	755/761	11.4	Normal
09-14 23:49	3142	3440	296	107	11.82	766/748	12.0	Normal
09-15 12:42	3152	3691	299	112	11.80	828/855	10.9	Normal
09-16 01:35	3162	3585	262	111	12.12	743/726	7.5	Normal
09-16 14:28	3172	3680	291	110	12.01	777/757	9.5	Normal
09-17 03:21	3181	3839	300	109	12.05	785/768	11.2	Normal
09-17 16:14	3191	3676	303	103	11.92	778/776	10.1	Normal
09-18 05:07	3200	3764	293	108	11.88	721/733	8.1	Normal
09-18 18:00	3210	3691	317	105	11.98	806/812	13.2	Normal

Operational Events / Lessons

Mud Loss (Medium) at 2696 m: Mud Loss at 2696 m in Barail. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Loss rate reduced to acceptable level. Flow balance: 759/668 LPM (in/out); pit change -6.0 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Pressure Spike (High) at 2745 m: Pressure Spike at 2745 m in Barail. Standpipe pressure increased rapidly at nearly stable flow. Conditioned hole before restoring flow rate. Outcome: Operations resumed after stable pressure trend. SPP 4082 psi at flow-in 782 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

NPT (Medium) at 2900 m: NPT at 2900 m in Barail. ROP dropped to zero during equipment unavailability. Performed checks before restarting operations. Outcome: System returned to service within revised plan. Recommended action: Flag repeated downtime patterns before mobilization

Mud Loss (High) at 3075 m: Mud Loss at 3075 m in Barail. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 782/630 LPM (in/out); pit change -6.9 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.