

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-003 - Lakwa-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Lakadong+Therria
Report Timestamp	2020-12-07 18:00:00
Current Depth	3482.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Low (37.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-03 11:11	3256	3708	359	99	11.81	809/777	4.7	Event
12-03 22:36	3281	3865	331	94	11.90	797/729	12.2	Recovery
12-04 10:01	3306	3877	271	101	12.01	804/808	9.0	Normal
12-04 21:27	3332	3748	295	110	12.09	756/755	5.4	Normal
12-05 08:52	3357	3617	294	118	12.00	796/781	11.8	Normal
12-05 20:18	3382	3664	311	105	12.01	820/820	13.7	Normal
12-06 07:43	3407	3906	327	102	12.11	752/746	9.3	Normal
12-06 19:09	3432	3731	306	110	12.15	773/772	10.1	Normal
12-07 06:34	3457	3749	269	111	11.88	776/757	12.9	Normal
12-07 18:00	3482	3768	285	120	12.13	751/692	8.6	Normal

Operational Events / Lessons

Cementing Issue (High) at 2414 m: Cementing Issue at 2414 m in Lakadong+Therria. Cement returns were below planned percentage. Verified volumes and adjusted cementing rate. Outcome: Returns improved after rate reduction. Cement returns 20% with density 15.95 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Mud Loss (Low) at 2672 m: Mud Loss at 2672 m in Lakadong+Therria. Active pit volume declined during stable pump rate. Stopped drilling and performed flow check. Outcome: Circulation stabilized after treatment. Flow balance: 775/714 LPM (in/out); pit change -7.8 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (Medium) at 2902 m: Torque Spike at 2902 m in Lakadong+Therria. Torque rose without corresponding pressure anomaly. Reduced WOB and RPM. Outcome: Spike cleared with no equipment damage. Torque 391 kNm, drag 17.6 t, ROP 12.4 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

Stuck Pipe (Medium) at 3256 m: Stuck Pipe at 3256 m in Lakadong+Therria. High drag was recorded while circulating remained possible. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 359 kNm, drag 34.6 t, ROP 4.7 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.