

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-013 - Lakwa-013

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Barail
Report Timestamp	2013-05-13 18:00:00
Current Depth	3037.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (53.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-09 00:13	2955	3507	296	109	11.81	780/786	9.6	Normal
05-09 12:51	2964	3567	292	98	11.84	733/723	9.6	Normal
05-10 01:30	2973	3477	279	115	11.96	768/748	11.2	Normal
05-10 14:08	2982	3447	307	110	11.64	744/742	15.4	Normal
05-11 02:47	2992	3543	293	106	11.56	755/731	12.6	Normal
05-11 15:25	3001	3390	279	103	11.78	752/775	12.9	Normal
05-12 04:04	3010	3354	283	105	11.89	780/773	15.7	Normal
05-12 16:42	3019	3530	268	107	11.72	770/792	12.4	Normal
05-13 05:21	3028	3378	268	98	11.63	655/657	8.5	Normal
05-13 18:00	3037	3572	276	112	11.91	800/792	12.0	Normal

Operational Events / Lessons

Cementing Issue (Medium) at 2662 m: Cementing Issue at 2662 m in Barail. Displacement pressure became unstable. Recorded pressure-volume response for remedial decision. Outcome: Job completed with adjusted displacement plan. Cement returns 24% with density 14.55 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Mud Loss (High) at 2671 m: Mud Loss at 2671 m in Barail. Intermittent circulation losses developed while drilling ahead. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 788/663 LPM (in/out); pit change -4.7 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Kick (Low) at 2781 m: Kick at 2781 m in Barail. Unexpected background gas rise preceded influx. Circulated influx under controlled conditions. Outcome: Gas trend returned to baseline. Gas 113 units; pit change +4.8 bbl; mud weight 11.53 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Torque Spike (Medium) at 2909 m: Torque Spike at 2909 m in Barail. High torque developed while WOB remained elevated. Reduced WOB and RPM. Outcome: Spike cleared with no equipment damage. Torque 387 kNm, drag 15.7 t, ROP 13.6 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.