

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-003 - Moran-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Barail
Report Timestamp	2004-07-04 18:00:00
Current Depth	2752.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Critical (63.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-29 09:46	2678	3408	249	104	11.41	824/818	11.5	Normal
06-30 00:01	2686	3073	263	120	11.57	781/799	15.3	Normal
06-30 14:16	2694	3123	301	100	11.68	735/730	12.3	Normal
07-01 04:30	2703	3305	239	111	11.37	785/800	5.1	Normal
07-01 18:45	2711	3490	243	117	11.44	710/717	8.6	Normal
07-02 09:00	2719	3128	244	106	11.47	759/760	12.1	Normal
07-02 23:15	2727	3531	269	99	11.76	774/767	15.4	Normal
07-03 13:30	2736	3345	256	100	11.54	828/793	7.2	Normal
07-04 03:45	2744	3199	245	92	11.47	787/793	12.4	Normal
07-04 18:00	2752	3457	219	103	11.46	836/825	10.4	Normal

Operational Events / Lessons

Mud Loss (High) at 2363 m: Mud Loss at 2363 m in Barail. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Circulation stabilized after treatment. Flow balance: 763/690 LPM (in/out); pit change -7.8 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Kick (Medium) at 2496 m: Kick at 2496 m in Barail. Flow-out exceeded flow-in and gas units increased. Shut in well and recorded pressures. Outcome: Gas trend returned to baseline. Gas 135 units; pit change +11.7 bbl; mud weight 11.24 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Torque Spike (Medium) at 2554 m: Torque Spike at 2554 m in Barail. Torque rose without corresponding pressure anomaly. Reamed short interval and circulated cuttings. Outcome: Rotary stability recovered after reaming. Torque 313 kNm, drag 20.4 t, ROP 15.0 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Stuck Pipe (Medium) at 2604 m: Stuck Pipe at 2604 m in Barail. Torque and drag increased while ROP declined. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 354 kNm, drag 30.7 t, ROP 10.6 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.