

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-004 - Moran-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Girujan
Report Timestamp	2015-12-26 18:00:00
Current Depth	2328.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (41.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-22 06:00	2215	3082	228	99	11.24	787/774	14.3	Precursor
12-22 18:00	2228	2966	257	102	11.04	769/732	7.3	Precursor
12-23 06:00	2240	2863	248	67	10.95	801/800	11.6	Event
12-23 18:00	2253	3036	251	106	11.10	754/714	10.7	Recovery
12-24 06:00	2265	2946	235	112	10.95	824/801	12.6	Normal
12-24 18:00	2278	3011	249	110	11.01	781/784	16.2	Normal
12-25 06:00	2290	2987	268	110	10.97	759/774	13.6	Normal
12-25 18:00	2303	3025	244	113	11.12	756/744	8.5	Normal
12-26 06:00	2316	2930	212	110	11.06	759/746	12.0	Normal
12-26 18:00	2328	2912	252	107	11.24	755/751	12.2	Normal

Operational Events / Lessons

Torque Spike (Medium) at 1936 m: Torque Spike at 1936 m in Girujan. Sharp torque excursion occurred with RPM instability. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 312 kNm, drag 15.5 t, ROP 15.0 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Medium) at 1949 m: Stuck Pipe at 1949 m in Girujan. Hookload became erratic during pipe movement. Back-reamed cautiously while monitoring torque. Outcome: Restriction cleared without fishing operation. Torque 328 kNm, drag 21.9 t, ROP 7.3 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

Mud Loss (Medium) at 2089 m: Mud Loss at 2089 m in Girujan. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Loss rate reduced to acceptable level. Flow balance: 785/754 LPM (in/out); pit change -4.3 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (Low) at 2240 m: Torque Spike at 2240 m in Girujan. Sharp torque excursion occurred with RPM instability. Reduced WOB and RPM. Outcome: Drilling resumed at reduced mechanical loading. Torque 248 kNm, drag 17.0 t, ROP 11.6 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.