

# DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-009 - Moran-009

NWIS prototype document - not an Oil India Limited operational record

|                   |                          |
|-------------------|--------------------------|
| Field / Formation | Moran / Lakadong+Therria |
| Report Timestamp  | 2005-06-13 18:00:00      |
| Current Depth     | 3770.0 m                 |
| Mud System        | KCl Polymer WBM          |
| Well Risk         | Critical (64.0/100)      |
| Latest Alert      | Normal                   |

## Recent Drilling Parameters

| Timestamp   | Depth | SPP  | Torque | RPM | MW    | Flow In/Out | ROP  | State                 |
|-------------|-------|------|--------|-----|-------|-------------|------|-----------------------|
| 06-09 09:44 | 3652  | 3828 | 252    | 105 | 12.28 | 776/773     | 12.0 | Normal                |
| 06-09 21:19 | 3665  | 4160 | 327    | 120 | 12.35 | 834/810     | 15.6 | Operational Variation |
| 06-10 08:54 | 3678  | 3936 | 286    | 105 | 12.27 | 770/770     | 8.6  | Normal                |
| 06-10 20:29 | 3692  | 3971 | 336    | 114 | 12.29 | 717/706     | 15.4 | Normal                |
| 06-11 08:04 | 3705  | 3974 | 323    | 114 | 12.39 | 770/742     | 10.1 | Normal                |
| 06-11 19:39 | 3718  | 4093 | 349    | 119 | 12.37 | 731/731     | 12.8 | Normal                |
| 06-12 07:14 | 3731  | 4071 | 291    | 96  | 12.57 | 774/777     | 12.1 | Normal                |
| 06-12 18:49 | 3744  | 4111 | 353    | 106 | 12.24 | 744/758     | 8.3  | Normal                |
| 06-13 06:24 | 3757  | 4108 | 324    | 106 | 12.43 | 715/705     | 9.0  | Normal                |
| 06-13 18:00 | 3770  | 4058 | 366    | 116 | 12.36 | 714/705     | 10.9 | Normal                |

## Operational Events / Lessons

**Cementing Issue (Critical) at 2264 m:** Cementing Issue at 2264 m in Lakadong+Therria. Cement returns were below planned percentage. Verified volumes and adjusted cementing rate. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 56% with density 16.10 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

**Fishing Operation (High) at 2818 m:** Fishing Operation at 2818 m in Lakadong+Therria. Normal pipe-recovery attempts were unsuccessful. Secured well and mobilized retrieval tools. Outcome: Retrieval completed with recorded NPT impact. Recommended action: Review BHA reliability near correlated problematic interval

**Mud Loss (High) at 3258 m:** Mud Loss at 3258 m in Lakadong+Therria. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Circulation stabilized after treatment. Flow balance: 837/750 LPM (in/out); pit change -16.5 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

**Torque Spike (High) at 3297 m:** Torque Spike at 3297 m in Lakadong+Therria. Sharp torque excursion occurred with RPM instability. Reamed short interval and circulated cuttings. Outcome: Torque returned to operating band after parameter change. Torque 498 kNm, drag 19.9 t, ROP 13.6 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.