

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-011 - Moran-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Tipam
Report Timestamp	2014-06-08 18:00:00
Current Depth	2155.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (54.5/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-03 20:42	2093	2745	232	88	11.03	808/815	4.7	Normal
06-04 09:44	2100	2730	270	98	11.08	778/794	11.7	Normal
06-04 22:46	2107	2777	233	96	11.04	785/785	11.1	Normal
06-05 11:48	2114	2846	241	94	10.98	806/784	9.7	Normal
06-06 00:50	2121	2959	224	107	11.01	754/776	8.3	Operational Variation
06-06 13:52	2128	2720	212	104	11.18	780/793	10.7	Normal
06-07 02:54	2134	2667	228	116	11.05	811/826	9.2	Normal
06-07 15:56	2141	2802	202	110	10.80	738/738	15.4	Normal
06-08 04:58	2148	3002	282	114	11.05	760/739	12.0	Normal
06-08 18:00	2155	2783	217	111	10.83	768/756	11.2	Normal

Operational Events / Lessons

Kick (High) at 1671 m: Kick at 1671 m in Tipam. Pit gain and flow with pumps off were observed. Circulated influx under controlled conditions. Outcome: Gas trend returned to baseline. Gas 213 units; pit change +12.3 bbl; mud weight 10.36 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

Stuck Pipe (High) at 1824 m: Stuck Pipe at 1824 m in Tipam. High drag was recorded while circulating remained possible. Back-reamed cautiously while monitoring torque. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 323 kNm, drag 22.7 t, ROP 5.4 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Medium) at 1866 m: Mud Loss at 1866 m in Tipam. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Loss rate reduced to acceptable level. Flow balance: 824/785 LPM (in/out); pit change -12.1 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Kick (Critical) at 2018 m: Kick at 2018 m in Tipam. Drilling break followed by positive flow check. Increased monitoring frequency and prepared kill-weight mud. Outcome: Well stabilized after controlled circulation. Gas 277 units; pit change +22.8 bbl; mud weight 10.73 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.