

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-012 - Moran-012

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Tipam
Report Timestamp	2017-09-26 18:00:00
Current Depth	2373.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (45.8/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-21 17:43	2309	2954	206	113	10.97	774/779	14.9	Normal
09-22 07:05	2316	2903	248	118	11.33	782/747	10.2	Normal
09-22 20:26	2324	2950	233	99	11.20	783/765	15.0	Normal
09-23 09:48	2331	3116	217	100	11.14	784/775	9.2	Normal
09-23 23:10	2338	3059	229	106	11.23	736/711	8.3	Normal
09-24 12:32	2345	3013	244	105	11.14	777/792	11.2	Normal
09-25 01:54	2352	2988	269	102	11.23	764/760	9.4	Normal
09-25 15:16	2359	2882	256	120	11.08	773/801	11.4	Normal
09-26 04:38	2366	3123	266	101	11.11	779/762	9.4	Normal
09-26 18:00	2373	3054	258	116	11.11	748/755	6.8	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1392 m: Mud Loss at 1392 m in Tipam. Flow-out dropped below flow-in with pit loss. Reduced pump rate and monitored active pits. Outcome: Circulation stabilized after treatment. Flow balance: 727/665 LPM (in/out); pit change -2.8 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (High) at 1503 m: Torque Spike at 1503 m in Tipam. Rotary speed fluctuated during constant pump rate. Reduced WOB and RPM. Outcome: Spike cleared with no equipment damage. Torque 368 kNm, drag 12.0 t, ROP 15.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Mud Loss (Medium) at 1715 m: Mud Loss at 1715 m in Tipam. Partial returns observed at shale shaker. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 693/566 LPM (in/out); pit change -6.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Mud Loss (Medium) at 1824 m: Mud Loss at 1824 m in Tipam. Flow-out dropped below flow-in with pit loss. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 714/657 LPM (in/out); pit change -7.4 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.