

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-013 - Moran-013

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Tipam
Report Timestamp	2009-01-03 18:00:00
Current Depth	2411.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (39.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-29 00:59	2343	2980	271	114	11.11	860/847	7.0	Normal
12-29 16:13	2350	3026	249	102	11.14	760/757	7.8	Normal
12-30 07:26	2358	3200	243	123	11.19	727/724	10.5	Normal
12-30 22:39	2366	2988	239	113	11.15	734/730	12.8	Normal
12-31 13:53	2373	3023	269	118	11.24	779/773	7.8	Normal
01-01 05:06	2381	2933	279	112	11.27	779/788	7.2	Normal
01-01 20:19	2388	2972	247	98	11.20	715/690	8.4	Normal
01-02 11:33	2396	3088	240	122	11.28	743/780	11.4	Normal
01-03 02:46	2403	2905	199	105	11.29	726/710	11.2	Normal
01-03 18:00	2411	2987	246	108	11.37	793/796	13.8	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1998 m: Mud Loss at 1998 m in Tipam. Partial returns observed at shale shaker. Reduced ROP and conditioned the hole. Outcome: Interval drilled through with controlled losses. Flow balance: 735/681 LPM (in/out); pit change -7.6 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

NPT (Medium) at 2060 m: NPT at 2060 m in Tipam. Rotary and WOB remained at zero during downtime. Switched to standby system where available. Outcome: System returned to service within revised plan. Recommended action: Track recurring NPT cause by rig and equipment family

Mud Loss (Medium) at 2198 m: Mud Loss at 2198 m in Tipam. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Circulation stabilized after treatment. Flow balance: 802/681 LPM (in/out); pit change -3.4 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Torque Spike (Low) at 2259 m: Torque Spike at 2259 m in Tipam. Rotary speed fluctuated during constant pump rate. Paused drilling to verify BHA behaviour. Outcome: Rotary stability recovered after reaming. Torque 264 kNm, drag 14.8 t, ROP 7.1 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.