

# DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-001 - Nahorkatiya-001

NWIS prototype document - not an Oil India Limited operational record

|                   |                       |
|-------------------|-----------------------|
| Field / Formation | Nahorkatiya / Girujan |
| Report Timestamp  | 2014-08-20 18:00:00   |
| Current Depth     | 1967.0 m              |
| Mud System        | Low-Solids WBM        |
| Well Risk         | Low (38.4/100)        |
| Latest Alert      | Normal                |

## Recent Drilling Parameters

| Timestamp   | Depth | SPP  | Torque | RPM | MW    | Flow In/Out | ROP  | State  |
|-------------|-------|------|--------|-----|-------|-------------|------|--------|
| 08-16 02:50 | 1891  | 2742 | 217    | 109 | 10.73 | 817/795     | 12.6 | Normal |
| 08-16 15:11 | 1899  | 2697 | 242    | 108 | 10.77 | 747/719     | 15.8 | Normal |
| 08-17 03:32 | 1908  | 2735 | 203    | 117 | 10.73 | 787/790     | 9.0  | Normal |
| 08-17 15:53 | 1916  | 2813 | 231    | 96  | 10.69 | 789/762     | 7.3  | Normal |
| 08-18 04:14 | 1925  | 2631 | 251    | 107 | 10.75 | 770/740     | 14.0 | Normal |
| 08-18 16:35 | 1933  | 2710 | 188    | 110 | 10.69 | 725/683     | 12.0 | Normal |
| 08-19 04:56 | 1942  | 2809 | 223    | 115 | 10.75 | 735/743     | 11.7 | Normal |
| 08-19 17:17 | 1950  | 2620 | 180    | 100 | 10.54 | 843/878     | 11.4 | Normal |
| 08-20 05:38 | 1958  | 2753 | 237    | 111 | 10.58 | 715/718     | 12.3 | Normal |
| 08-20 18:00 | 1967  | 2590 | 218    | 108 | 10.78 | 776/775     | 9.2  | Normal |

## Operational Events / Lessons

**Torque Spike (Critical) at 1259 m:** Torque Spike at 1259 m in Girujan. Sharp torque excursion occurred with RPM instability. Paused drilling to verify BHA behaviour. Outcome: Rotary stability recovered after reaming. Torque 294 kNm, drag 12.5 t, ROP 14.9 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

**Torque Spike (Medium) at 1574 m:** Torque Spike at 1574 m in Girujan. High torque developed while WOB remained elevated. Paused drilling to verify BHA behaviour. Outcome: Torque returned to operating band after parameter change. Torque 239 kNm, drag 13.8 t, ROP 12.7 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

**Kick (Medium) at 1677 m:** Kick at 1677 m in Girujan. Unexpected background gas rise preceded influx. Shut in well and recorded pressures. Outcome: Well stabilized after controlled circulation. Gas 127 units; pit change +10.9 bbl; mud weight 10.52 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

**Stuck Pipe (High) at 1711 m:** Stuck Pipe at 1711 m in Girujan. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: Restriction cleared without fishing operation. Torque 378 kNm, drag 33.9 t, ROP 5.4 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.