

DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-009 - Nahorkatiya-009

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Nahorkatiya / Tipam
Report Timestamp	2023-12-23 18:00:00
Current Depth	2536.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (54.8/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-19 08:01	2409	3103	236	114	11.15	773/790	9.2	Normal
12-19 19:48	2423	3124	243	102	11.30	774/792	8.2	Normal
12-20 07:34	2437	3179	245	89	11.12	813/806	13.2	Normal
12-20 19:21	2451	3059	249	104	11.33	834/867	10.4	Normal
12-21 07:07	2465	3131	214	108	11.24	801/816	11.4	Normal
12-21 18:54	2480	3199	235	107	11.08	740/723	10.6	Normal
12-22 06:40	2494	3168	272	109	11.26	789/774	5.0	Normal
12-22 18:27	2508	3074	204	110	11.20	720/732	9.9	Normal
12-23 06:13	2522	3237	238	107	11.32	787/741	15.9	Normal
12-23 18:00	2536	2875	252	108	11.24	718/718	7.5	Normal

Operational Events / Lessons

Stuck Pipe (High) at 1922 m: Stuck Pipe at 1922 m in Tipam. Rotary movement deteriorated progressively. Back-reamed cautiously while monitoring torque. Outcome: Restriction cleared without fishing operation. Torque 274 kNm, drag 47.2 t, ROP 3.5 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Pressure Spike (High) at 1936 m: Pressure Spike at 1936 m in Tipam. Circulating pressure climbed without equivalent torque change. Reduced pump rate and checked circulation response. Outcome: Hydraulics returned to baseline. SPP 3697 psi at flow-in 696 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Stuck Pipe (Medium) at 2295 m: Stuck Pipe at 2295 m in Tipam. High drag was recorded while circulating remained possible. Back-reamed cautiously while monitoring torque. Outcome: Pipe movement restored after circulation and working. Torque 286 kNm, drag 27.7 t, ROP 8.4 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Pressure Spike (Low) at 2309 m: Pressure Spike at 2309 m in Tipam. Short-duration high-pressure excursion was recorded. Stopped drilling and circulated at controlled rate. Outcome: Hydraulics returned to baseline. SPP 3379 psi at flow-in 805 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.