

DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-010 - Nahorkatiya-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Nahorkatiya / Barail
Report Timestamp	2009-05-28 18:00:00
Current Depth	3263.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (48.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-23 19:06	3041	3720	290	111	11.91	817/842	12.2	Normal
05-24 08:19	3066	3468	319	106	11.89	804/810	12.8	Normal
05-24 21:31	3090	3650	262	107	11.95	772/780	13.9	Normal
05-25 10:44	3115	3660	314	100	11.88	777/773	9.8	Normal
05-25 23:56	3140	3555	314	114	11.99	779/786	10.9	Normal
05-26 13:09	3164	3631	266	106	11.96	747/766	10.1	Normal
05-27 02:22	3189	3754	246	103	11.76	714/677	9.9	Normal
05-27 15:34	3214	3659	270	98	12.04	729/744	12.1	Normal
05-28 04:47	3238	3606	335	98	12.06	778/757	9.2	Normal
05-28 18:00	3263	3514	331	100	12.10	728/716	11.6	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1956 m: Mud Loss at 1956 m in Barail. Active pit volume declined during stable pump rate. Reduced pump rate and monitored active pits. Outcome: Circulation stabilized after treatment. Flow balance: 757/649 LPM (in/out); pit change -10.3 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (High) at 2008 m: Torque Spike at 2008 m in Barail. High torque developed while WOB remained elevated. Adjusted rotary parameters and observed response. Outcome: Rotary stability recovered after reaming. Torque 330 kNm, drag 15.1 t, ROP 13.9 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

NPT (Low) at 2289 m: NPT at 2289 m in Barail. ROP dropped to zero during equipment unavailability. Isolated equipment and initiated maintenance. Outcome: System returned to service within revised plan. Recommended action: Flag repeated downtime patterns before mobilization

Kick (Low) at 2491 m: Kick at 2491 m in Barail. Flow-out exceeded flow-in and gas units increased. Stopped drilling and performed flow check. Outcome: Gas trend returned to baseline. Gas 120 units; pit change +8.3 bbl; mud weight 11.18 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.